

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 5:36 PM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 051 Const Calendar Day: 980 Date: 15-May-2012 Tuesday

Inspector Name: Awal, Mohammad Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Woods, Mark

Approved Date: 28-Sep-12 Status: Approved

**04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge****Weather**

Temperature 7 AM 40 - 50 12 PM 40 - 50 4PM 50 - 60

Precipitation Condition Sunny

Working Day ☒ If no, explain:**Diary:**

Dispute

**Tower Activities**

Welding

13 m Diaphragm (QA: J. Lizardo)

Welding of the shear plate identified as W102 (SAW PJP welding) in progress.

QC personnel monitoring in process welding.

Tower Base (QA: R. DeArmond)

Welding of Bearing stiffener plates identified as weld #005 &amp; 008 in progress.

9m Diaphragm.

QA MT verification of fit lugs welding in progress.

Details of welding operation are available in QA reports.

CCO 201 Work:

Matt Holt and his crew installing signs "Not for Tie-Off" steel plaques above the grabrail at tower façade elevations 127m and below.

**04-0120F4 Bid Item: 053 T-L01-SPD.053 Tower Lift 01 Shear Plates and Diaphragms**

AMERICAN BRIDGE/FLUOR, A JV

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	FOR	RORY HOGAN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	WAI KIT LAI	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	MAN MA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	JAMES ZHEN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	XIAO JIAN WAN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Welder	JNM	HAN YU	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Welder	JNM	Luo HUA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	JIN PEI WANG	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Welder	APP	Kenneth Chappell	8.00	2.00	0.00	10.00		<input type="checkbox"/>



## Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Awal, Mohammad

Diary #: 051

Date: 15-May-2012 Tuesday

Ironworker	FOR	ENRIQUE ROBLES	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	APP	JEREMY DOLMAN	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	JNM	RICHARD GARCIA	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	APP	Alex Blanco	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	APP	DEVAN MURPHY	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	JNM	RICHARD CHOUINARD	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	JNM	ANDREW MEADE	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Welder	APP	Reggie Humphry	8.00	2.00	0.00	10.00	<input type="checkbox"/>