

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 12:05 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 552 Const Calendar Day: 980 Date: 15-May-2012 Tuesday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 06:30 pm Break: 00:30 Over Time: 03:00

Federal ID:

Location:

Reviewer: Schmitt, Alex

Approved Date:

Status: Submit

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature	7 AM	12 PM	4 PM
Precipitation			
Condition			

Working Day ☐ If no, explain:**Diary:**

Dispute

Cable Band Activities

ABF crews came to the site at 6:50 AM. Crews had to work on the cable bands installation on the North main span . They started at 7:00 AM.

Obra , Carlos , Jeffery , Mario , & Roger had to work on the cable bands installations . Bill had to operate the Grove crane , & Jose had to clean & prepare the cable bands for installations .

In addition to that , crews had to work on the rigging & flying cable bands # 62 , 64 , 66, 68 , & 70 for Gary;s crews on the top , & work with all crews on the installations .

Obra , Carlos , & Jose had to clean cable bands # 88 , hook , & fly it to the site . Crews started at 7:10 AM. They were done at 7:40 AM.

Mario , Jeffery , & Roger had to work on the cable band installation . Carlos joined them at 7:45 AM.. Crews had to mobilize their tools & equipments to the site , clean the cable at PP 88 ,. They were done at 7:40 AM.

After that , crews had to install cable band # 88 . They had to bring the 2 halves together using 2 rods , adjust , align the cable band , install , snug , torque the side bolts , remove the rods , install & snug the last 2 bolts . They started at 7:45 AM. Crews were done at 8:10 AM.

Following the same procedures as previous previous cable band . Crews started on cable band # 86 at 8:15 AM. They were done at 9:45 AM. They started on cable band # 84 at 10:50 AM. Crews were done at 11:30 AM.

In the afternoon , crews had to work on cable band # 94 . They started to clean the cable band at 12:40 PM. Bill flew the cable band at 12:55 PM. Crews started to install the cable band at 1:00 PM. They were done at 1:35 PM. They started on cable band # 96 at 1:40 PM. They were done at 2:15 PM. They started on cable band # 100 at 2:30 PM. Crews were done at 3:15 PM.

Cable band # 98 was not delivered to the site .

After that , crews had to mobilize their tools , & equipments to the South main span , clean the cable bands for tomorrow;s work for the South main span . They started at 3:35 PM. Crews were done at 4:50 PM. They had to wrap up their tools & equipments. Crews left at 5:00 PM.

ABF engineer Ankher & I had to work on the cable bands location & rotation measurements . During the installations for adjustments & alignments & after the installations for verifications .

In the office I had to work on the cable band checklist for yesterday & today cable bands installations , work on the daily reports . I was done at 6:30 PM.

04-0120F4 Bid Item: 067 C-PWS-SUC.067 Compact Suspension Cables

AMERICAN BRIDGE/FLUOR, A JV

Labor

ddrRptbyBidItem

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Daouk, Sami

Diary #: 552

Date: 15-May-2012 **Tuesday**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Semi-Skilled Laborer	JNM	JOSE AVALOS	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Operator	OTH	WILLIAM ALGER	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	ROGELIO RUIZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	OBRA PAULK	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	MARIO MARQUEZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	JEFFERY STEWART	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	CARLOS BUSTAMANTE	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Equipment			Rental Company					
Equipment ID	Description		RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
002321	Equipment, Crane, 90 Ton Rough Terrain						No	
			8.00	2.00	0.00	0.00		<input type="checkbox"/>