

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 12:14 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 597 Const Calendar Day: 980 Date: 15-May-2012 Tuesday

Inspector Name: Wilcox, Jason Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 06:30 am 05:00 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Jefferson, Paul Approved Date: 21-Oct-13 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM 50 - 60 12 PM 60 - 70 4PM 60 - 70

Precipitation

Condition Overcast

Working Day ☒ If no, explain:**Diary:**

Dispute

General Comments

Overcast and cool

- Field visit to check on the material of the Hinge K Falsework placed yesterday afternoon on the YBITS W-Line cantilever.
- Email review
- Discussion with Darryl Schram about the Hinge K soffit opening covers . The CCO 216 Matrix says that this item will be paid for in a separate CCO.
- Finalized response to RFI 2791R01 Barrier Rail Sealing Gaskets.
- Reviewed W2 movement spreadsheet sent over by Mark MacDonald.
- Extra Work Bills
- Finalized response to RFI 2782R01 – Metric-Imperial steel size swap.
- Diary work
- Review Hinge K meeting minutes and material for the meeting tomorrow .
- Received TY Lin Response to Submittal 2618R02 – PP108-PP110 Suspender Bracket Modifications.

I accrued 2 hours of overtime working on Extra Work Bills and handling Change Order work.

CCO-208 Bid Item: 001 0-HKC-000.208 Hinge K Coordination

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	MATTHEW COCHRAN	3.00	0.00	0.00	3.00		<input type="checkbox"/>
Ironworker	JNM	STANLEY DALIE	3.00	0.00	0.00	3.00		<input type="checkbox"/>
Ironworker	APP	HENRY HERNANDEZ	3.00	0.00	0.00	3.00		<input type="checkbox"/>
Ironworker	FOR	AARON KENT	3.00	0.00	0.00	3.00		<input type="checkbox"/>
Ironworker	FOR	SCOTT SMITH	3.00	0.00	0.00	3.00		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
2321	Equipment, Crane, 90 Ton Rough Terrain	3.00	0.00	0.00	0.00	No	ACTUALLY 888 Crane	<input type="checkbox"/>

Diary:

Dispute

CCO # 216 001 0-HKC-000.208☐

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Wilcox, Jason

Diary #: 597

Date: 15-May-2012 **Tuesday**

Day 2 of Falsework delivery

- Site visit to observe the offloading of the Hinge KW Falsework , second shipment.
- Delivered yesterday were 2 – Carrier Beams and 4 – Bearing Beams. Today delivered were 3 – Carrier Beams.