

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 4:06 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 301 Const Calendar Day: 980 Date: 15-May-2012 Tuesday

Inspector Name: Wright, Doug Title: Transportation Engineer

Inspection Type: Continuous

Shift Hours: 00:00 AM 08:30 AM Break: 00:30 Over Time: 00:00

Federal ID:

Location:

Reviewer: Schmitt, Alex

Approved Date:

Status: Submit

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature	7 AM	12 PM	4 PM
Precipitation			
Condition			

Working Day ☒ If no, explain:**Diary:**

Dispute

Cable Band Activities

Shift hours:

- I worked an early morning shift today since Monday night / Tuesday morning was the last night shift this week, & I will switch back to day shift on Wednesday. I worked from midnight until 08:30.

- From midnight until 02:30, I was on the bridge performing Cable Band (CB) layout survey checks on the South main-span. See yesterday's diary for details during this time.
- From 02:45 until 03:30, I was in the pier 7 office, & reviewed the data of the CB location checks on the South main-span that was collected during the night shift. I checked CB rotation arc lengths, 1.5m reference lines, & the rotation lines from PPs 44S through 106S. All of the checks were OK. The maximum difference between measured rotation arc length & theoretical arc length was 2mm. These measurements are listed below. The maximum measured difference to any 1.5m reference line was 3mm.
- From 03:30 until 04:00, I filled out the inspection checklist for the CB layout checks done during the night shift.
- From 04:00 until 07:45, I reviewed several submittals regarding upcoming work on the Cable. These included: Submittal 2647R01 (Suspender Socket Shim Details), Submittal 2594R01 (Load Transfer Jacking Brackets), & Submittal 2636R00 (Split Collar Erection Plan).
- From 07:45 until 08:30, I wrote my diaries for yesterday & today.

Below is a list of the arc length measurements that I took today from top-center of Cable marks to the CB rotation marks on the South main-span laid out by ABF surveyors:

PP # - Uphill measurement - Downhill measurement - Theoretical arc length

44S	- 143mm	- 142mm	- 142mm
46S	- 151mm	- 149mm	- 149mm
48S	- 148mm	- 149mm	- 148mm
50S	- 141mm	- 140mm	- 140mm
52S	- 128mm	- 127mm	- 127mm
54S	- 112mm	- 114mm	- 113mm
56S	- 102mm	- 102mm	- 101mm
58S	- 90mm	- 91mm	- 90mm
60S	- 81mm	- 81mm	- 81mm
62S	- 74mm	- 72mm	- 73mm
64S	- 68mm	- 67mm	- 67mm



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Wright, Doug

Diary #: 301

Date: 15-May-2012 **Tuesday**

66S - 63mm - 63mm - 62mm
68S - 58mm - 58mm - 57mm
70S - 54mm - 54mm - 54mm
72S - 53mm - 52mm - 52mm
74S - 47mm - 49mm - 49mm
76S - 49mm - 49mm - 49mm
78S - 49mm - 50mm - 49mm
80S - 49mm - 50mm - 49mm
82S - 52mm - 51mm - 51mm
84S - 55mm - 55mm - 54mm
86S - 60mm - 60mm - 60mm
88S - 66mm - 65mm - 65mm
90S - 71mm - 72mm - 73mm
92S - 84mm - 84mm - 83mm
94S - 97mm - 96mm - 96mm
96S - 113mm - 113mm - 112mm
98S - 132mm - 131mm - 131mm
100S - 153mm - 152mm - 152 mm
102S - 174mm - 173mm - 174mm
104S - 178mm - 178mm - 177mm
106S - 186mm - 189mm - 188mm
.