

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 12:05 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 553 Const Calendar Day: 981 Date: 16-May-2012 Wednesday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 06:30 pm Break: 00:30 Over Time: 03:00

Federal ID:

Location:

Reviewer: Schmitt, Alex

Approved Date:

Status: Submit

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature	7 AM	12 PM	4 PM
Precipitation			Condition

Working Day ☐ If no, explain:**Diary:**

Dispute

Cable Band Activities

ABF crews came to the site at 6:50 AM. Crews had to work on the South main span preparation for cable band installations & work on CCO # 247 They started at 7:00 AM.

Obra , Carlos , Jeffery , Mario , & Roger had to work on the cable band installations , & they had to work on the rigging for the North main span crews . Scott had to operate the Terrex crane .

Crews started at 7:30 AM. on CCO # 247 . They had to grind one of the halves on both edges of the cable bands . Crews had to prepare their tools , equipments , & reroute the power lines . They were done at 7:45 AM.

ABF engineer Eric , Roman & I had to lay out the area for the crews on the cable bands . We had to mark the 5 mm. X 20 mm. Area on the female side of the cable bands .

Crews started to grind at 8:00 AM. At 9:15 AM. Crews had to work on the rigging for the North main span crews . Crews returned to the site to grind the cable bands at 9:45 AM. They stopped to grind at 10:00 AM.

After that , crews had to prepare to work on the cable bands installations. Crews had to bring the bolts to the site , fly , & set them according to their locations , hook the spreader beam to the upper cables . They started at 10:20 AM. Crews were done at 12:00 PM.

In the afternoon , crews had to load 2 small skip boxes with bolts , hook the boxes to the spreader beam & pull it upward toward the tower to set the bolts for the upper cable brands . They started at 12:40 PM. Crews were done at 4:10 PM.

Then , crews had to clean the site , work on house keeping , pull the skip boxes & the bolt containers out of the site , cover the cable band to avoid getting moist & wrap up their tools & equipments They were done at 4:50 PM. Crews left at 5:00 PM.

(For CCO # 247 for all Employees 2.0 hours Regular time)

Scott mobilized the crane to the site at 9:30 AM. He had to fly the skip boxes in & out of the catwalk & fly the bolts to the lower side of the cable .

Kevin , Luis , & Daniel had to work on the South main span . Crews had to tension the permanent bolts on cable bands # 102 , 104 , & 106 . Crews had to bring to the site the hydraulic pump , jacks , & accessories .

They started to work on cable band # 106 at 7:20 AM. Crews had to mount the jacks , & connect the hoses . They were done at 7:30 AM. They started to tension the bolts with 17400 PSI & tighten the bolts . Crews were done at 8:00 AM.

After that , crews had to mobilize their tools to cable band # 104 . Following the same procedures as cable band # 106 . They started to tension at 8:10 AM. Crews were done at 9:00 AM. They started on



Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name** Daouk, Sami **Diary #:** 553 **Date:** 16-May-2012 **Wednesday**

cable band # 102 at 9:10 AM. Crews were done at 9:55 AM.

Then , crews had to wrap up their tools , & equipments. They left at 10:30 AM.

I had to measure the gaps & the circumference of the cable at the the upper & lower edges for cable bands # 102 , 104 , & 106 after tensioning the bolts .

In the office I had to work on the checklist for the cable bands , daily report for CCO # 247 . I was done at 6:30 PM.

04-0120F4 Bid Item: 067 C-PWS-SUC.067 Compact Suspension Cables

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Operator	APP	SCOTT ROSS	5.00	2.00	0.00	7.00		<input type="checkbox"/>
Ironworker	JNM	ROGELIO RUIZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	OBRA PAULK	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	MARIO MARQUEZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	JEFFERY STEWART	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	CARLOS BUSTAMANTE	8.00	2.00	0.00	10.00		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
2154	EQUIPMENT, CRANE, 60 TON	0.00	0.00	0.00	0.00	No		<input type="checkbox"/>
002321	Equipment, Crane, 90 Ton Rough Terrain	5.00	2.00	0.00	0.00	No		<input type="checkbox"/>