

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 12:22 AM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 609 Const Calendar Day: 981 Date: 16-May-2012 Wednesday

Inspector Name: Feather, Bernard Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 08:00 am 05:00 pm Break: 01:00 Over Time:

Federal ID:

Location:

Reviewer: Shedd, Bill

Approved Date:

Status: Submit

**04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge****Weather**

Temperature 7 AM

12 PM

4PM

Precipitation

Condition Not Recorded

Working Day ☒ If no, explain:**Diary:**

Dispute

**General Comments**

Track progress of FWS installation of mechanical piping. Misc MEP paperwork and write diaries.

☐**04-0120F4 Bid Item: 122 0-000-000.122 CCSF SEWER FORCE MAIN (10 NPS)**

F.W. SPENCER AND SON, INC

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> F.W. SPENCER AND SON, INC								
Welder	JNM	DAMIAN LLANOS	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Plumber/Pipefitter	JNM	NARCISO BIAGI	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Plumber/Pipefitter	JNM	DAVID LAW	8.00	0.00	0.00	8.00		<input type="checkbox"/>

**Diary:**

Dispute

**10" DIP installation 122 0-000-000.122**

The FWS crew spent the shift welding the PS-5 cross beam to the PS-5 brackets attached to the OBG deck along the north barrier of the EB bridge, from approximate PP 117 to PP 118.5.

☐