

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 3:37 AM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 025 Const Calendar Day: 982 Date: 17-May-2012 Thursday

Inspector Name: Woo, Laraine Title: Transportation Engineer

Inspection Type: Continuous

Shift Hours: 11:30 AM 05:30 PM Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Granados, Roman Approved Date: Status: Submit

**04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge****Weather**

Temperature 7 AM

12 PM

4PM

Precipitation

Condition sunny and strong wind in pm

Working Day ☒ If no, explain:**Diary:**

Dispute

**Cable Band**

May 17, 2012

Weather – Sunny and strong wind pm

ABF Work Shift – 1130 – 1730

Location: South Main Span

Cable Band Installation

Measurements:

LUH Rotation LDH Rotation TUGTDG DUP BDGCUCD

EPP 506680+/-6685+/-4140363524922492

EPP 526691+/-6682+/-4140404024922496

**Remark**

Ironworkers started installing cable band No. 50 on south main span at 11:30am. Finished installing and adjusting cable band No. 52 at end of work shift.

**Labor**

Gary Anderson, Jose Alfredo, Ethan Kent, Anthony Smaler

LUH (longitudinal uphill offset)

LDH (longitudinal downhill offset)

TUG (top uphill gap)

TDG (top downhill gap)

BUG (bottom uphill gap)

BDG (bottom downhill gap)

Rotation (top centerline offset)

Laraine's OT – 4 hours (Shift 0630 to 1900)

**04-0120F4 Bid Item: 067 C-PWS-116.067 Install & Adjust PWS 116-120**

AMERICAN BRIDGE/FLUOR, A JV



ddrRptbyBidItem

## Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Woo, Laraine

Diary #: 025

Date: 17-May-2012 Thursday

04-0120F4 Bid Item: 067 C-PWS-CBD.067 Install Cable Bands

AMERICAN BRIDGE/FLUOR, A JV

### Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	ANTHONY SMALER	3.50	2.00	0.00	5.50		<input type="checkbox"/>
Ironworker	JNM	JOSE ALFARO	3.50	2.00	0.00	5.50		<input type="checkbox"/>
Ironworker	APP	ETHAN KENT	3.50	2.00	0.00	5.50		<input type="checkbox"/>
Ironworker	FOR	GARY ANDERSON	3.50	2.00	0.00	5.50		<input type="checkbox"/>