

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 3:37 AM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 026 Const Calendar Day: 983 Date: 18-May-2012 Friday

Inspector Name: Woo, Laraine Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 AM 05:30 PM Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Granados, Roman Approved Date: Status: Submit

**04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge****Weather**

Temperature 7 AM

12 PM

4PM

Precipitation

Condition am-sunny and mild, pm-sunny and moderate wind

Working Day ☒ If no, explain:**Diary:**

Dispute

**Cable Band**

May 18, 2012



Weather – morning - Sunny and mild, afternoon-sunny and moderate wind

ABF Work Shift – 0700 – 1730

Location: South Main Span

Cable Band Installation

Measurements:

LUH Rotation LDH Rotation TUGTDG DUP BDGCUCD

EPP 54 6680+/-6670+/-4144384224892499

EPP 56 7102+/-7016+/-3533353524852484

EPP 587062+/-7064+/-4140404024892480

EPP 60(see Saman's diary)

EPP 62(see Saman's diary)

EPP 64(see Saman's diary)

**Remark**

Ironworkers started installing cable band No. 54 on south main span. Finished installing and adjusting cable band No. 64 at end of work shift.

**Labor**

Gary Anderson, Jose Alfredo, Ethan Kent, Anthony Smaler

LUH (longitudinal uphill offset)

LDH (longitudinal downhill offset)

TUG (top uphill gap)

TDG (top downhill gap)

BUG (bottom uphill gap)

BDG (bottom downhill gap)

Rotation (top centerline offset)

Laraine's OT – 4 hours (Shift 0630 to 1900)



## Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name Woo, Laraine Diary #: 026 Date: 18-May-2012 Friday

04-0120F4 Bid Item: 067 C-PWS-116.067 Install & Adjust PWS 116-120  
AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 067 C-PWS-CBD.067 Install Cable Bands  
AMERICAN BRIDGE/FLUOR, A JV

### Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	ANTHONY SMALER	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	JOSE ALFARO	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	ETHAN KENT	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	GARY ANDERSON	8.00	2.00	0.00	10.00		<input type="checkbox"/>