

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 9:59 PM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 387 Const Calendar Day: 984 Date: 19-May-2012 Saturday

Inspector Name: Altamirano, Victor Title: Transportation Engineer

Inspection Type:

Shift Hours: Break: Over Time:

Federal ID:

Location:

Reviewer: Schmitt, Alex Approved Date: Status: Submit

**04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge****Weather****Temperature** 7 AM 50 - 60 12 PM 50 - 60 4PM 50 - 60**Precipitation** **Condition**Working Day ☒ If no, explain:**Diary:**

Dispute

**Work description.**

Inspector: Victor Altamirano

Date: 051912

Weather: 55 deg./ Sunny and Windy

**Field Work –**

Workers installed cable band at PP 18, 20 and 22 on the south side span. Workers installed cable band and I verified the placement of the cable band based on the marks that I and other CT inspectors did when we surveyed the main cable. I verified rotation and the 1.5m offset to confirm that the location of the cable band was within tolerance. I also used a measuring tape to measure the diameter of the main cable workers installed the cable. My field measurements were filled in the office and kept in a binder. Workers wheeled in a winch line / high line and left for the day around 2pm.

Office work: Worked on diaries.

**04-0120F4 Bid Item: 067 C-PWS-CBD.067 Install Cable Bands**

AMERICAN BRIDGE/FLUOR, A JV

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	BARRY ROTHMAN	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	GEN	AARON KENT	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	RENE MULATO	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	STANLEY DALIE	0.00	0.00	0.00	0.00		<input type="checkbox"/>

