

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 5:35 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 055 Const Calendar Day: 984 Date: 19-May-2012 Saturday

Inspector Name: Awal, Mohammad Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 am 03:30 pm Break: 00:30 Over Time: 08:00

Federal ID:

Location:

Reviewer: Woods, Mark

Approved Date: 28-Sep-12 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM 50 - 60 12 PM 50 - 60 4PM 50 - 60

Precipitation

Condition Sunny

Working Day ☒ If no, explain:**Diary:**

Dispute

Tower Activities

Welding

13 m Diaphragm (QA: J. Lizardo)

Welding of shear plate to diaphragm plate connection identified as W110 in progress.

Welding of corner stiffener plate 141-2 outer east diaphragm in progress.

QC personnel monitoring in progress welding.

Shear Plate/Electro-Slag Welding (ESW)

Rat whole cleaning up weld A, D, H, C, F getting ready for MT.

Bearing stiffener plate 141-2 outer east is complete.

Rick Robles crew is building Scaffolding for welding south side of the diaphragm.

Details of welding operation are available in QA reopr.

04-0120F4 Bid Item: 053 T-L01-SPD.053 Tower Lift 01 Shear Plates and Diaphragms

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	FOR	RORY HOGAN	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	WAI KIT LAI	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	MAN MA	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	FOR	JAMES ZHEN	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	XIAO JIAN WAN	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Welder	JNM	HAN YU	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Welder	JNM	Luo HUA	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	JIN PEI WANG	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Welder	APP	Kenneth Chappell	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	ANDREW MEADE	0.00	8.00	0.00	8.00		<input type="checkbox"/>



ddrRptbyBidItem

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Awal, Mohammad

Diary #: 055

Date: 19-May-2012 Saturday

Ironworker	APP	JEREMY DOLMAN	0.00	8.00	0.00	8.00	<input type="checkbox"/>
Ironworker	JNM	RICHARD GARCIA	0.00	8.00	0.00	8.00	<input type="checkbox"/>
Ironworker	APP	Alex Blanco	0.00	8.00	0.00	8.00	<input type="checkbox"/>
Ironworker	APP	DEVAN MURPHY	0.00	8.00	0.00	8.00	<input type="checkbox"/>
Ironworker	FOR	ENRIQUE ROBLES	0.00	8.00	0.00	8.00	<input type="checkbox"/>
Ironworker	JNM	RICHARD CHOUINARD	0.00	8.00	0.00	8.00	<input type="checkbox"/>
Welder	APP	Reggie Humphry	0.00	8.00	0.00	8.00	<input type="checkbox"/>