

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 5:34 PM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 059 Const Calendar Day: 994 Date: 29-May-2012 Tuesday

Inspector Name: Awal, Mohammad Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Woods, Mark Approved Date: 28-Sep-12 Status: Approved

**04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge****Weather****Temperature** 7 AM 50 - 60 12 PM 50 - 60 4PM 50 - 60**Precipitation** **Condition** SunnyWorking Day ☒ If no, explain:**Diary:**

Dispute

**Tower Activities**

Welding:

☐

13 m Diaphragm (QA: W. Clifford)

Welding corner stiffeners at south diaphragm (weld #139-1 and #140-2)

Welding corner stiffener at outer west diaphragm (weld #141-1 and weld #142-1)

Grinding weld # W110 at outer west diaphragm.

Weld # W116 on north diaphragm final MT is complete by QA.

Electro-Slag Weld repairs (ESW) (QA: W. Clifford)

ESW weld # "E": setting up for repair from 400mm to 4140mm.

CCO 201 work (QA J. Lizardo)

Welding Padeyes at elevation 135. Total padeyes welded 12. 2 on west shaft, 2 on north shaft, 4 on south shaft and 4 on east shaft.

Office work:

Prepared response for ABF-SUB-002668R00, "Erection Plan (Box Girder) - Lift 12 corner Assembly Erection Plan." requested by Marcus Macmanus of OBG group.

Details of welding operation are available in QA reports.

**04-0120F4 Bid Item: 053 T-L01-SPD.053 Tower Lift 01 Shear Plates and Diaphragms**

AMERICAN BRIDGE/FLUOR, A JV

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	ANDREW MEADE	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	RICHARD CHOUINARD	8.00	2.00	0.00	10.00		<input type="checkbox"/>



## Daily Diary Report by Bid Item

**Job Name:** 04-0120F4    **Inspector Name:** Awal, Mohammad    **Diary #:** 059    **Date:** 29-May-2012    **Tuesday**

Ironworker	FOR	ENRIQUE ROBLES	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	APP	DEVAN MURPHY	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	APP	Alex Blanco	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Welder	JNM	Luo HUA	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Welder	JNM	HAN YU	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	JNM	XIAO JIAN WAN	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	FOR	JAMES ZHEN	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	APP	MAN MA	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	JNM	WAI KIT LAI	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	JNM	JIN PEI WANG	8.00	2.00	0.00	10.00	<input type="checkbox"/>

**CCO-201      Bid Item: 001      0-HLF-000.201      Handrails & Ladders at Strut Façade**

AMERICAN BRIDGE/FLUOR, A JV

### Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	JEREMY DOLMAN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	RORY HOGAN	8.00	2.00	0.00	10.00		<input type="checkbox"/>