

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 12:02 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 563 Const Calendar Day: 995 Date: 30-May-2012 Wednesday

Inspector Name: Daouk, Sami Title:

Inspection Type: Intermittent

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Schmitt, Alex

Approved Date:

Status: Submit

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM

12 PM

4PM

Precipitation

Condition

Working Day ☐ If no, explain:**Diary:**

Dispute

Suspender Ropes Activities

ABF crews came to the site at 7:30 AM. Crews had to work on the South main span suspenders at cable band # 50 .

Tony, Barry , & Jacob had to work on the E line . Casey , Augie , & Jonathon had to work on the catwalk .

Crews had to work on the preparations for the suspender ropes installtion on the E line & on the catwalk . They had to prepare their tools , equipments , mobilize the suspender spool & winches to the site , set the chain falls on the pulling frame , cut the wire mech on the catwalk , run the rope from the catwalk to the ground . connect the power lines , set the counter weight on the secondary winch , hook the suspender to the cable on the winch winch They were done at 10:00 AM.

Crews had to set the uphill suspender on cable band # 50 . They started to lift the suspender rope at 10:30 AM. Crews had to use chain falls on the top to release the suspender from the roller battery & set it on the cable band . The suspender sockets was set on the ground at 12:50 PM. Crews were done at 1:00 PM.

After that , crews had to mobilize the downhill suspender spool for cable band # 50 . Following the same procedures as the uphill suspender . Crews started to lift the suspender at 2:40 PM. They were done at 4:00 PM.

Then , crews had to mobilize the top frame to cable band # 52 , prepare for tomorrow's work , & they had to mobilize the winch , power lines & accessories , & bring the spools to the site on the E line . They were done at 4:55 PM. Crews had to wrap up their tools & equipments. They left at 5:10 PM.

Theodore & Jeffery had to work with the crews through out the day . They had to mobilize the frames , suspender spools , accessories , counter weight , & all the required supplies to the site . Theodore had to operate the Gradall forklift , & Jeffery had to operate the Hyster forklift .

In the morning , I had to work with Victor on the South main span measuring the cable bands gaps , centerlines offsets , grooves offsets , & rotations . We started on cable band # 98 at 8:00 AM. We were done on cable band # 110 at 10:00 AM.

After that , we had to attend the staff meeting in the field . We started at 10:30 AM. We were done at 11:30 AM.

Then , I had to print out some of the daily reports for CCO # 247 & meet with ABF engineer Scott Y & Matt in W - 2 office at 2:45 PM. We had to work on CCO # 247 differences & payments . We were done at 3:15 PM.

In addition tot hat , I had to work with Damon on the suspenders erections at cable band # 94 . Work on my daily report . I was done at 5:30 PM.

04-0120F4 Bid Item: 067 C-SUS-SUR.067 Install Suspender Ropes

AMERICAN BRIDGE/FLUOR, A JV



ddrRptbyBidItem

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Daouk, Sami

Diary #: 563

Date: 30-May-2012 Wednesday

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Operator	OTH	THEODORE ROHR	2.00	0.00	0.00	2.00		<input type="checkbox"/>
Operator	JNM	JEFFREY SCOTT	2.00	0.00	0.00	2.00		<input type="checkbox"/>
Ironworker	APP	JONATHON BISKNER	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	JACOB MECHE	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	CASEY LUX	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	BARRY ROTHMAN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	AUGIE SOLIS	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	ANTHONY COSTA	8.00	2.00	0.00	10.00		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
002306	FORKLIFT, HYSTER 8000 lb	2.00	0.00	0.00	0.00		No	<input type="checkbox"/>
000437	FORKLIFT, GRADALL 544D 10,000 LBS	2.00	0.00	0.00	0.00		No	<input type="checkbox"/>