

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 5:34 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 061 Const Calendar Day: 996 Date: 31-May-2012 Thursday

Inspector Name: Awal, Mohammad Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Woods, Mark

Approved Date: 28-Sep-12 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM 50 - 60 12 PM 50 - 60 4PM 50 - 60

Precipitation Condition Sunny

Working Day ☒ If no, explain:**Diary:**

Dispute

Tower Activities

Welding:

☐

13 m Diaphragm (QA: J. Lizardo)

Grinding diaphragm to shear plate connections weld #W110, #W102, #W111

Grinding corner stiffener weld #141-1 and 142-1.

Electro-Slag Weld (ESW) (QA: W. Clifford)

QC doing UT on weld B & C.

No welding was going on.

CCO 201 Work

Welding Padeyes (QA: J. Lizardo)

Welding padeyes at elevation 113m.

Total padeyes welded was 12.

Details of welding operation are available in QA reports.

04-0120F4 Bid Item: 053 T-L01-SPD.053 Tower Lift 01 Shear Plates and Diaphragms

AMERICAN BRIDGE/FLUOR, A JV

Labor

| Trade | Class | Name | RT Hrs | OT Hrs | DT Hrs | Total | Remarks | Dispute |
|--|-------|----------------|--------|--------|--------|-------|---------|--------------------------|
| Contractor: AMERICAN BRIDGE/FLUOR, A JV | | | | | | | | |
| Welder | APP | Reggie Humphry | 8.00 | 2.00 | 0.00 | 10.00 | | <input type="checkbox"/> |
| Welder | JNM | Luo HUA | 8.00 | 2.00 | 0.00 | 10.00 | | <input type="checkbox"/> |
| Welder | JNM | HAN YU | 8.00 | 2.00 | 0.00 | 10.00 | | <input type="checkbox"/> |
| Ironworker | JNM | XIAO JIAN WAN | 8.00 | 2.00 | 0.00 | 10.00 | | <input type="checkbox"/> |
| Ironworker | FOR | JAMES ZHEN | 8.00 | 2.00 | 0.00 | 10.00 | | <input type="checkbox"/> |
| Ironworker | APP | MAN MA | 8.00 | 2.00 | 0.00 | 10.00 | | <input type="checkbox"/> |
| Ironworker | JNM | WAI KIT LAI | 8.00 | 2.00 | 0.00 | 10.00 | | <input type="checkbox"/> |



Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name:** Awal, Mohammad **Diary #:** 061 **Date:** 31-May-2012 **Thursday**

| | | | | | | | |
|--|--------------|---------------|---------------|---------------|---------------|--------------|--------------------------|
| Ironworker | JNM | JIN PEI WANG | 8.00 | 2.00 | 0.00 | 10.00 | <input type="checkbox"/> |
| CCO-201 Bid Item: 001 0-HLF-000.201 Handrails & Ladders at Strut Façade AMERICAN BRIDGE/FLUOR, A JV | | | | | | | |
| Labor | | | | | | | |
| Trade | Class | Name | RT Hrs | OT Hrs | DT Hrs | Total | Dispute |
| Contractor: AMERICAN BRIDGE/FLUOR, A JV | | | | | | | |
| Ironworker | APP | Alex Blanco | 8.00 | 2.00 | 0.00 | 10.00 | <input type="checkbox"/> |
| Ironworker | APP | JEREMY DOLMAN | 8.00 | 2.00 | 0.00 | 10.00 | <input type="checkbox"/> |
| Ironworker | FOR | RORY HOGAN | 8.00 | 2.00 | 0.00 | 10.00 | <input type="checkbox"/> |