

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 12:02 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 564 Const Calendar Day: 996 Date: 31-May-2012 Thursday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 07:30 pm Break: 00:30 Over Time: 04:00

Federal ID:

Location:

Reviewer: Schmitt, Alex

Approved Date:

Status: Submit

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature	7 AM	12 PM	4 PM
Precipitation			Condition

Working Day ☐ If no, explain:**Diary:**

Dispute

Suspender Ropes Activities

ABF crews came to the site at 6:5 AM. Crews had to work on the North main span tensioning the cable bands . They started at 7:00 AM.

James S , James W , Joshua , Morris , & Robert had to work on cable bands # 104 & 106 (CCO # 247) . Crews had to remove the bolts , install the plate washer , tighten the bolts , set the hydraulic jacks , connect the hoses , measure the gaps , tension the bolts starting with 3400 PSI tighten the bolts , & go with 2000 PSI increments , measure the gaps until the reach 17400 PSI . Crews started on cable band #106 at 7:10 AM. They were done at 7:35 AM. Crews had to mobilize to cable band # 104 They started on cable band #104 at 7:40 AM. Crews were done at 8:05 AM.

After that , crews had to wrap up their tools & equipments . They left to work on the top cable bands at 8:10 AM.

James W. & Morris had to work on CCO # 247 to the end to the shift . Crews had to remove the bolts & install the washer plates under the heads on the top cable bands .

(For CCO # 247 for James S , Joshua , & Robert 1.0 Regular Hour) .

(For James W. & Morris 8.0 Regular Hours & 2.0 Hours Over Time)

Kevin , Daniel , & Luis came to the site at 8:00 AM. Crews had to continue tensioning the cable bands on the North main span . Crews had to mobilize their tools , hydraulic jacks & pump to the site . They were done at 8:30 AM. Crews had to install the washer plates on cable bands # 108 & 110 . They were done at 9:00 AM.

After that , crews had to tension the bolts on cable band # 108 . They started to set the jacks , hook the hoses at 9:05 AM. They started on cable band # 108 at 9:05 AM. Following the same procedures as previous cable bands . Crews were done at 9:35 AM.

Then , crews had to disassemble the hydraulic jacks , accessories & mobilize to work on cable band # 102 (CCO # 247) . They started on cable band # 102 at 9:40 AM. Crews were done at 10:40 AM.

Daniel & Luis had to remove the bolts & install the washer plates under the heads on the bottom cable bands (CCO # 247 . Estimated Time 2.0 Hour) & work on the bolt tensioning .
(For CCO # 247 For Kevin 0.5 Regular Hour . For Daniel & Luis 2.5 Regular Hours)

Then , they started on cable band # 100 at 10:45 AM. Crews were done at 11:40 AM. They started on cable band # 96 at 11:50 AM. Crews were done at 1:30 PM. They started on cable band # 94 at 1:35 PM. Crews were done at 2:35 PM. They started on cable band # 92 at 2:40 PM. Crews were done at 3:30 PM. They started on cable band # 903:35 PM. Crews were done at 4:20 PM. They started on cable e band # 88 at 4:35 PM. Crews were done at 5:05 PM. Tensioning cable band # 88 was not fully completed . Crews had to wrap up their tools & equipments. They left at 5:15 PM.



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Daouk, Sami

Diary #: 564

Date: 31-May-2012 Thursday

I had to measure the gaps , centerlines offsets , grooves offsets , & distances to the center line of the cable bands .

In the office , I had to work on the checklists for the cable bands tensioning . Work on the daily report for CCO # 247 . I was done at 6:30 PM.

04-0120F4 Bid Item: 067 C-PWS-TCB.067 Tension Cable Band Bolt

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	LUIS PLANCARTE	7.00	2.00	0.00	9.00		<input type="checkbox"/>
Ironworker	FOR	KEVIN KARBER	7.00	2.00	0.00	9.00		<input type="checkbox"/>
Ironworker	JNM	DANIEL MARTINEZ	7.00	2.00	0.00	9.00		<input type="checkbox"/>
Ironworker	APP	ROBERT MARTELL	1.00	0.00	0.00	1.00		<input type="checkbox"/>
Ironworker	APP	MORRIS ROBERSON	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	JOSHUA JACKS	1.00	0.00	0.00	1.00		<input type="checkbox"/>
Ironworker	JNM	JAMES WILKERSON	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	JAMES STURGEON	1.00	0.00	0.00	1.00		<input type="checkbox"/>