

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 7:36 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 087 Const Calendar Day: 997 Date: 01-Jun-2012 Friday
Inspector Name: Feather, Bernard Title: Transportation Engineer
Inspection Type: Intermittent
Shift Hours: 08:15 am 06:00 pm Break: 01:30 Over Time:
Federal ID:
Location:
Reviewer: Shedd, Bill Approved Date: 20-Nov-14 Status: Approved

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM

12 PM

4PM

Precipitation

Condition warm, partly cloudy, afternoon breezes

Working Day ☒ If no, explain:**Diary:**

Dispute

General Comments

Attended MEP CCO meeting at 0900 to 1000, discussed traveler issues with Rob Kobal, and visited the bridge in the PM to track FWS progress



04-0120F4 Bid Item: 099 E-TRS-PRO.099 E Line SAS Traveler Procure Structural Steel

AMERICAN BRIDGE/FLUOR, A JV

Diary:

Dispute

CCO #232S1

099 E-TRS-PRO.099

Final review of Submittal 2658 and preparation of Draft Submittal Approval letter



04-0120F4 Bid Item: 126 0-000-000.126 COMPRESS AIR (4 NPS)

F.W. SPENCER AND SON, INC

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: F.W. SPENCER AND SON, INC								
Welder	JNM	DAMIAN LLANOS	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Plumber/Pipefitter	JNM	NARCISO BIAGI	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Plumber/Pipefitter	JNM	DAVID LAW	8.00	0.00	0.00	8.00		<input type="checkbox"/>

Diary:

Dispute

MEP Field Work

126 0-000-000.126

The FWS crew worked the entire shift on welding sections of 2 1/2" and 4" pipe in preparation of installation along the south barrier of the WB bridge, near PP 120.



CCO-187 Bid Item: 001 0-MSI-EFA.187 MEP/Structural Interferences

F.W. SPENCER AND SON, INC

Diary:

Dispute

MEP Billing

001 0-MSI-EFA.187

Reviewed and signed CCO 187 extra work bills for 5/30 and 5/31 for the work detailed in the response to RFI 2650.



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Feather, Bernard

Diary #: 087

Date: 01-Jun-2012 **Friday**

David Law also showed me the locations where PS-5 clips will have to be relocated along the south barrier of the WB bridge at approximately PP 121 and 122.

1630: Contacted Bill O'Sullivan and informed him that we are withdrawing CCO 218. ABF will be redirected to do the PS-2 modification detailed in that CCO as force account work under CCO 187. A letter directing them will follow shortly.