

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 12:12 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 610 Const Calendar Day: 997 Date: 01-Jun-2012 Friday

Inspector Name: Wilcox, Jason Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 am 02:00 pm Break: 00:30 Over Time:

Federal ID:

Location:

Reviewer: Jefferson, Paul Approved Date: 21-Oct-13 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather****Temperature** 7 AM 50 - 60 12 PM 60 - 70 4PM 60 - 70**Precipitation****Condition** ClearWorking Day ☒ If no, explain:**Diary:**

Dispute

General Comments

Clear and cool

- Email review
- 0800 hrs Safety Meeting
- Reviewed overtime spreadsheet sent over by Paul Jefferson to check for conflicts.
- Discuss the R&B PQWP with Marcos McManus (CT) and Chuck Kanapicki (ABF). There is a new submittal in that looked similar to Submittal 2027R05 & R06. It is identical to the second R06 that was sent over and returned as "Not Reviewed" back in March. Marcos McManus will be handling this submittal.
- Review RFI 2862 information. Thuc Tran asked me to handle this RFI since he will be out of the office for the next couple of weeks.
- Reviewed 30-day Look Ahead
- There is one worker at Hinge KW drilling holes in the top of W 2 for anchor bolts that will hold down the Falsework at this location. He worked all day here.

I took 2 hours of Furlough Leave today.

CCO-208 Bid Item: 001 0-HKC-000.208 Hinge K Coordination

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor:	AMERICAN BRIDGE/FLUOR, A JV							
Ironworker	JNM	MICHAEL DRAPER	8.00	0.00	0.00	8.00		<input type="checkbox"/>

Diary:

Dispute

CCO # 216 001 0-HKC-000.208

THIS WORK IS FOR CCO 216, NOT 208. THERE IS NO CCO 216 TO PICK IN THE WBS.

* I observed Mike Draper drilling holes in the top of W2 and the YBITS structure at Hinge KW for the flasework that will be erected next week.

