

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 5:33 PM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 064 Const Calendar Day: 1000 Date: 04-Jun-2012 Monday

Inspector Name: Awal, Mohammad Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Woods, Mark

Approved Date: 28-Sep-12 Status: Approved

**04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge****Weather****Temperature** 7 AM 50 - 60 12 PM 50 - 60 4PM 50 - 60**Precipitation** **Condition** SunnyWorking Day ☒ If no, explain:**Diary:**

Dispute

**Tower Activities**

Welding:

☐

13 m Diaphragm: (J. Lizardo)

Undercut repairs of North &amp; South stiffener plate of outer east diaphragm.

Elektro-Slag Weld (ESW) (QA: W. Clifford)

QA UT verification on North shear plate ESW weld designated "N" and "W" in progress.

QC UT verification on weld "V" and "T" in progress.

Details of welding operation are available in QA reports.

**04-0120F4 Bid Item: 053 T-L01-SPD.053 Tower Lift 01 Shear Plates and Diaphragms**

AMERICAN BRIDGE/FLUOR, A JV

**Labor**

| Trade  | Class | Name           | RT Hrs | OT Hrs | DT Hrs | Total | Remarks | Dispute                  |
|--|-------|----------------|--------|--------|--------|-------|---------|--------------------------|
| <b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV |       |                |        |        |        |       |         |                          |
| Welder   | APP   | Reggie Humphry | 8.00   | 2.00   | 0.00   | 10.00 |         | <input type="checkbox"/> |
| Welder   | JNM   | Luo HUA        | 8.00   | 2.00   | 0.00   | 10.00 |         | <input type="checkbox"/> |
| Welder   | JNM   | HAN YU         | 8.00   | 2.00   | 0.00   | 10.00 |         | <input type="checkbox"/> |
| Ironworker                                     | JNM   | XIAO JIAN WAN  | 8.00   | 2.00   | 0.00   | 10.00 |         | <input type="checkbox"/> |
| Ironworker                                     | FOR   | JAMES ZHEN     | 8.00   | 2.00   | 0.00   | 10.00 |         | <input type="checkbox"/> |
| Ironworker                                     | APP   | MAN MA         | 8.00   | 2.00   | 0.00   | 10.00 |         | <input type="checkbox"/> |
| Ironworker                                     | JNM   | WAI KIT LAI    | 8.00   | 2.00   | 0.00   | 10.00 |         | <input type="checkbox"/> |
| Ironworker                                     | JNM   | JIN PEI WANG   | 8.00   | 2.00   | 0.00   | 10.00 |         | <input type="checkbox"/> |

