

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 12:02 AM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 567 Const Calendar Day: 1000 Date: 04-Jun-2012 Monday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 07:30 pm Break: 00:30 Over Time: 04:00

Federal ID:

Location:

Reviewer: Schmitt, Alex

Approved Date:

Status: Submit

**04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge****Weather**

Temperature 7 AM 12 PM 4PM

Precipitation Condition

Working Day ☐ If no, explain:**Diary:**

Dispute

**Suspender Ropes Activities**

ABF crews came to the site after the safety meeting at 7:15 AM. Crews had to work on the suspender ropes installations on the South main span . They started at 7:20 AM.

Aaron had to work on the E line rigging materials to the site . Ethan , Jose , & Ryan had to work on the installation . Bill had to operate the crane . Jose , Renaissa , & Rick had to work on the catwalk openings .

Crews started on the downhill suspender rope for cable # 80 . They had to hook the downhill suspender to the crane , cut the wire mesh on the catwalk , & fly the suspender at 7:40 AM. The suspender rope was on the top of the cable band at 7:50 AM. Crews had to center the suspender rope , rotate , & align the red lines outward , lower , & set the suspender rope in the downhill groove . They were done at 8:10 AM.

After that , crews had to work on the uphill suspender rope . They started at 8:15 AM. Crews were done at 8:30 AM.

Then , crews had to wait for the suspender ropes for cable band # 78 to be delivered to the site . The suspender ropes were delivered to the site at 9:15 AM. Crews had to pull the ropes out of the spool , lay them on the E line , & attach the hooks . They were done at 10:40 AM.

Bill flew the uphill suspender rope for cable band # 78 at 10:50 AM. Following the same procedures as previous suspender ropes . Crews were done with the uphill suspender at 11:10 AM. They were done with the downhill suspender installation at 11:30 AM. Crews had to release the crane , wrap up their tools & equipments . They left at 11:35 AM.

Bill had to wait on the site to lift cable band # 82 , the downhill suspender rope for ABF engineers to check the rope for the second time & take few pictures . He was done at 1:30 PM. Bill had to mobilize & set the Grove crane to work on the North main span suspender ropes erection .

Jose , Rick , & Renaissa had to close the openings on the cat walk. Crews had to cut to size new wire mech sections , cover the holes leaving 0.1 meter gap around the suspender ropes , tie them with the existing wire mesh , & cover the wire mesh with nylon screen mesh . Crews started at 7:30 AM. They were done at 11:55 PM. Crews had to wrap up their tools & equipments. They left to work on the North main span catwalk at 12:00 PM.

Victor had to cover all the activities on the North main span suspender ropes erections .

In the afternoon , I had to cover the activities on the South main span for cable band # 64 suspender ropes erections .

Anthony , Barry , & Jacob had to work on the E line rigging the suspender ropes to the site .



## Daily Diary Report by Bid Item

**Job Name:** 04-0120F4

**Inspector Name** Daouk, Sami

**Diary #:** 567

**Date:** 04-Jun-2012 **Monday**

Casey Augie , & Jonathon had to work on the South main span suspender rope installations . Crews had to work on cable band # 64 .

Crews started to hook the uphill suspender rope at 12:40 PM. They were done at 1:00 PM. Erection crews had to lower the rope to the ground , ground crews had to hook the rope to the wish , hook it to the rope & pull the cable . Crews were done at 1:50 PM. Crews started to pull the uphill suspender rope at 2:00 PM. It was on the top of the cable band at 2:25 PM. Crews had to work the socket on the roller & pass it through the opening on the wire mesh . It was on the ground at 2:45 PM.

Erection crews had to lift the suspender rope , rotate the red lines outward , center it , & lower it in the groove . They were done at 3:00 PM.

After that , crews had to work on the downhill suspender rope . Following the same procedures as previous suspender rope . Crews started on the downhill rope at 3:20 PM. They were done at 4:50 PM.

Then , erection crews had to mobilize their equipments to cable band # 66 . Set the hauling machine , & prepare to work on the suspender ropes . Crews were done at 6:50 PM.

Rigging crews had to pull out of the site the empty spool , bring the new spool , pull the socket out of the spool , & prepare it for tomorrow's work .

In addition to that , Barry & Jacob had to tie the previously erected suspender ropes in the middle . Crews had to use the Genie man lift to reach the middle of the suspender ropes . Crews were done at 6:50 PM. They had to wrap up their tools & equipments. Crews left at 7:00 PM.

Carlos , Luis , & Victor had to work on the opening on the cat walk . Crews had to close the openings under cable bands # 62 & 64 . They had to cut to size new wire mesh sections , set in place , use tie wires to tie it to the existing wire mesh , & cover with nylon screen mesh . Crews were done at 6:45 PM. They had to wrap up their tools & equipments. Crews left at 7:00 PM.

**04-0120F4 Bid Item: 067 C-PWS-TCB.067 Tension Cable Band Bolt**
**AMERICAN BRIDGE/FLUOR, A JV**
**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	AUGIE SOLIS	3.00	4.00	0.00	7.00		<input type="checkbox"/>
Semi-Skilled Laborer	FOR	JOSE AVILA	5.00	0.00	0.00	5.00		<input type="checkbox"/>
Semi-Skilled Laborer		RENAISSA WEISS	5.00	0.00	0.00	5.00		<input type="checkbox"/>
Semi-Skilled Laborer	FOR	RIGOBERTO CAMPOS	5.00	0.00	0.00	5.00		<input type="checkbox"/>
Ironworker	FOR	AARON KENT	5.00	0.00	0.00	5.00		<input type="checkbox"/>
Ironworker	APP	ETHAN KENT	5.00	0.00	0.00	5.00		<input type="checkbox"/>
Ironworker	JNM	JOSE ALFARO	5.00	0.00	0.00	5.00		<input type="checkbox"/>
Operator	OTH	WILLIAM ALGER	6.00	0.00	0.00	6.00		<input type="checkbox"/>
Ironworker	FOR	ANTHONY COSTA	3.00	4.00	0.00	7.00		<input type="checkbox"/>
Semi-Skilled Laborer	APP	VICTOR HERNANDEZ	3.00	4.00	0.00	7.00		<input type="checkbox"/>
Ironworker	JNM	BARRY ROTHMAN	3.00	4.00	0.00	7.00		<input type="checkbox"/>
Ironworker	JNM	CASEY LUX	3.00	4.00	0.00	7.00		<input type="checkbox"/>
Ironworker	APP	JACOB MECHE	3.00	4.00	0.00	7.00		<input type="checkbox"/>
Ironworker	APP	JONATHON BISKNER	3.00	4.00	0.00	7.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	CARLOS GARCIA	3.00	4.00	0.00	7.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	LUIS DIAZ	3.00	4.00	0.00	7.00		<input type="checkbox"/>
Ironworker	APP	RYAN EVANCHIK	5.00	4.00	0.00	9.00		<input type="checkbox"/>

**Equipment**

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
002321	Equipment, Crane, 90 Ton Rough Terrain	0.00	0.00	0.00	0.00	No		<input type="checkbox"/>