

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 4:03 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 316 Const Calendar Day: 1000 Date: 04-Jun-2012 Monday

Inspector Name: Wright, Doug Title: Transportation Engineer

Inspection Type: Continuous

Shift Hours: 06:50 AM 07:30 PM Break: 00:30 Over Time: 04:00

Federal ID:

Location:

Reviewer: Schmitt, Alex

Approved Date:

Status: Submit

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature	7 AM	12 PM	4 PM
Precipitation			Condition

Working Day ☒ If no, explain:**Diary:**

Dispute

Cable Suspenders

Overview of work today:

Installation of suspender ropes continued today in all spans. Also, they continued to tie-up the catwalk on the South main-span, & they were doing prep work at the suspender brackets at PP104S & 106S to get ready for Cable swing-out of the South main-span.

I was inspecting Richard Chouinard's crew on suspender rope installation in the North side-span, & Obra Paulk's crew on suspender rope installation in the South side-span. See below for a list of labor for these crews. Others (S. Daouk, V. Altamarano) were inspecting the suspender installation in the North & South main-spans. See their diaries for additional details.

- I arrived at the pier 7 office at 06:50, & was on the bridge at 07:00.

Work on suspender installation:

- From 07:00 until 09:40, Obra's crew was prepping to install at PP36S.
- From 07:00 until 09:15, Richard's crew completing the transfer of the downhill suspender at PP36N (it was started Saturday) from the roller battery into the CB suspender groove, & prepping to install the uphill suspender at PP36N.
- From 08:00 until 09:00, I checked on the work going on for tying the catwalk to the Cable on the South main-span. Also, I checked on the prep work ongoing at the suspender brackets at PP104S & PP106S for Cable swing-out.
- From 09:15 until 10:40, Richard's crew was installing the uphill suspender at PP36N.
- From 09:40 until 11:20, Obra's crew was installing the downhill suspender at PP36S.
- From 10:40 until 12:40, Richard's crew was transferring the uphill suspender at PP36N from the roller battery into the CB suspender groove.
- From 11:20 until 13:30, Obra's crew was transferring the downhill suspender at PP36S from the roller battery into the CB suspender groove. Also, they were prepping to install the uphill suspender at PP36S.
- From 12:40 until 15:45, Richard's crew was mobilizing the winch & roller battery to PP38N.
- From 13:30 until 15:10, Obra's crew was installing the uphill suspender at PP36S.
- From 15:10 until 16:20, Obra's crew was transferring the uphill suspender at PP36S from the roller battery into the CB suspender groove.
- From 15:45 until 17:00, Richard's crew was installing the downhill suspender at PP38N.
- From 16:20 until the end of the shift, Obra's crew was mobilizing the winch & roller battery to PP38S.
- From 17:00 until the end of the shift, Obra's crew was transferring the downhill suspender at PP38N from the roller battery into the CB suspender groove. Also, they were prepping to install the uphill suspender at PP38N.



Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name** Wright, Doug **Diary #:** 316 **Date:** 04-Jun-2012 **Monday**

- At 17:05, Obra's crew wrapped up the tools to end their shift. - Note: Richard's crew work a 12-hour shift today.
- Note: Throughout the shift, I checked each installed suspender to make sure that the center mark was aligned with the top groove between CB halves, & that the red reference line was oriented away from the center of the CB.
- At 19:00, Richard's crew wrapped up the tools to end their shift.
- At 19:05, I left the bridge.
- From 19:15 until 19:30, I wrote my diary for the day.

04-0120F4 Bid Item: 067 C-PWS-CBD.067 Install Cable Bands

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	FOR	CARLOS VALVERDE	8.00	2.00	2.00	12.00		<input type="checkbox"/>
Ironworker	APP	MARIO MARQUEZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	ROGELIO RUIZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	RIGOVERTO GARCIA	8.00	2.00	2.00	12.00		<input type="checkbox"/>
Ironworker	JNM	CARLOS BUSTAMANTE	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	JEFFERY STEWART	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	PABLO RAMIREZ	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	FOR	OBRA PAULK	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	JONATHAN CANITES	8.00	2.00	2.00	12.00		<input type="checkbox"/>
Ironworker	JNM	RENE ESQUIVEL	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	STANLEY DALIE	8.00	2.00	2.00	12.00		<input type="checkbox"/>
Ironworker	APP	HENRY HERNANDEZ	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	MATTHEW COCHRAN	8.00	2.00	2.00	12.00		<input type="checkbox"/>
Ironworker	JNM	RICHARD CHOUINARD	8.00	2.00	2.00	12.00		<input type="checkbox"/>