

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 10:16 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 115 Const Calendar Day: 1 Date: 05-Jun-2012 Tuesday

Inspector Name: Altamirano, Victor Title: Transportation Engineer

Inspection Type:

Shift Hours: Break: Over Time:

Federal ID:

Location:

Reviewer: Schmitt, Alex Approved Date: Status: Submit

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather****Temperature** 7 AM 50 - 60 12 PM 50 - 60 4PM 50 - 60**Precipitation** **Condition**Working Day ☒ If no, explain:**Diary:**

Dispute

Suspender Ropes Activities

Field Operation (North Main Span):

(1) Iron workers installed two (2) sets of suspenders from PP 80 to PP 78. Workers had to go back and aligned the centerline of a couple suspenders (PP 80 & PP 90) to align with the "case K" mark on the main cable after ABF / CT observed the misalignment on Monday. I observed that the red twist lines on the downhill suspender on PP 88 was facing North when the correct direction is East or West. Informed ABF and workers turned the suspenders to face the correct direction. Issue resolved. In formed ABF that all three suspenders were corrected. Workers completed installing these two sets of suspenders about 10:30am and they helped install suspenders on the South Main span (refer to Sammy's diary for details). No additional suspenders were installed on the North Main span today. Spoke with ABF engineer and he indicated that ABF will install the rest of the suspenders on the side spans before moving the equipment over to the North Main span.

Office Work:

(1) Reviewed my email correspondence.

(2) Worked on my diary.

(3) Filled out the cable band checklist (after initial tensioning) for the North Main span.

Workers:

Ethen Kent

Ryan Evan..

Bill Algier William (operator)

Workers Hours: 12 hours total with 4 hours overtime (7am - 7pm).

My work hours: 13 hours total with 5 hours overtime.

04-0120F4 Bid Item: 067 C-SUS-SUR.067 Install Suspender Ropes

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	ETHAN KENT	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	RYAN EVANCHIK	0.00	0.00	0.00	0.00		<input type="checkbox"/>



Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name** Altamirano, Victor **Diary #:** 115 **Date:** 05-Jun-2012 **Tuesday**

Ironworker	FOR	GARY ANDERSON	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Operator	OTH	WILLIAM ALGER	0.00	0.00	0.00	0.00	<input type="checkbox"/>