

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 3:06 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 612 Const Calendar Day: 1 Date: 05-Jun-2012 Tuesday

Inspector Name: Wilcox, Jason Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 am 03:30 pm Break: 00:30 Over Time:

Federal ID:

Location:

Reviewer: Jefferson, Paul

Approved Date:

Status: Submit

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather****Temperature** 7 AM 50 - 60 12 PM 60 - 70 4PM 60 - 70**Precipitation****Condition** Partly CloudWorking Day ☒ If no, explain:**Diary:**

Dispute

CCO # 216

- The third shipment of Hinge KW falsework arrived this morning and was off loaded. The pieces arriving this morning were the center bottom beams; two - double beams.
- By 1100 hrs the fourth shipment arrived and was off loaded. On this shipment were 2 more center double beams.

General Comments

Cloudy and cool

•Email review

•Site visit to check on the grout that was poured into the misdrilled holes at W2. They are misdrilled because there is rebar beneath the surface that cannot be seen until the drill bit hits it.

•Diary work.

•Discussion with Thanh Le about the T1 piles.

•Discussion with Bill Casey about High Speed Rail Authority opportunity.

•Discussion with Paul Jefferson about field work at Hinge K.

•Diary work

No overtime accrued today. Thanh Le observed the final hours of the Contractor's hours.

CCO-216 Bid Item: 001 0-hrm-ELS.216 Hinge K Milestone Issues

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Operator	APP	SCOTT ROSS	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	JAMES MIRANDA	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	MICHAEL DRAPER	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	RYAN NASH	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	FOR	JAMES BENNINGHOVE	8.00	0.00	0.00	8.00		<input type="checkbox"/>

Diary:

Dispute

CCO # 216 001 0-hrm-ELS.216

- The third shipment of Hinge KW falsework arrived this morning and was off loaded. The pieces arriving this morning were the center bottom beams; two - double beams.
- By 1100 hrs the fourth shipment arrived and was off loaded. On this shipment were 2 more center double beams.



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Wilcox, Jason

Diary #: 612

Date: 05-Jun-2012

Tuesday

Attachment



Bottom Beam Shipment #3



Bottom Beams Shipment #3