

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 10:15 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 116 Const Calendar Day: 2 Date: 06-Jun-2012 Wednesday

Inspector Name: Altamirano, Victor Title: Transportation Engineer

Inspection Type:

Shift Hours: Break: Over Time:

Federal ID:

Location:

Reviewer: Schmitt, Alex Approved Date: Status: Submit

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather****Temperature** 7 AM 50 - 60 12 PM 50 - 60 4PM 50 - 60**Precipitation** **Condition**Working Day ☒ If no, explain:**Diary:**

Dispute

Suspender Ropes Activities☐

Wednesday - Field operation:

(1) Attended a safety meeting on the bridge with the other Cable staff.

(2) Workers installed suspender ropes at PP 76E and erected the downhill suspender at PP 74E of the North Main span but left on the battery frame before the end of the shift. I verified that the suspenders were centered about the "case k" mark on the main cable. Workers finished work about 7:05pm.

Office Work:

(1) Reviewed my email correspondence.

(2) Worked on my diaries.

Workers Hours: 12 hours total including 4 hours and 5 minutes overtime. Pedro Garcia (laborer) also worked today.

My hours: 13 hours total including 5 hours overtime.

04-0120F4 Bid Item: 067 C-SUS-SUR.067 Install Suspender Ropes

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Semi-Skilled Laborer	JNM	CARLOS MONTEJANO	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	RYAN EVANCHIK	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	ETHAN KENT	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	STANLEY DALIE	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	CARLOS ALVERADO	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	Jose ALFARO	0.00	0.00	0.00	0.00		<input type="checkbox"/>