

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 5:32 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 070 Const Calendar Day: 2 Date: 06-Jun-2012 Wednesday

Inspector Name: Awal, Mohammad Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 am 03:30 pm Break: 00:30 Over Time: 00:00

Federal ID:

Location:

Reviewer: Woods, Mark

Approved Date: 28-Sep-12 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM 50 - 60 12 PM 50 - 60 4PM 50 - 60

Precipitation Condition Sunny

Working Day ☒ If no, explain:**Diary:**

Dispute

Tower Activities

Welding:

☐

Electro-Slag Weld (ESW) repairs (QA William Clifford and Rodney Paterson)

Continue welding of ESW weld "P" excavations.

Excavation of UT rejects at ESW weld "M"

QC UT of weld "F" face A and B in progress

CCO 201 Work: (QA: J. Lizardo)

Welding padeyes at elevation 65m

Total padeyes welded was 12.

Details of welding operation are available in QA reports.

04-0120F4 Bid Item: 053 T-L01-SPD.053 Tower Lift 01 Shear Plates and Diaphragms

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Welder	APP	Reggie Humphry	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Welder	JNM	Luo HUA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Welder	JNM	HAN YU	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	XIAO JIAN WAN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	JAMES ZHEN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	MAN MA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	WAI KIT LAI	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	JIN PEI WANG	8.00	2.00	0.00	10.00		<input type="checkbox"/>

CCO-201 Bid Item: 001 O-HLF-000.201 Handrails & Ladders at Strut Façade

AMERICAN BRIDGE/FLUOR, A JV



ddrRptbyBidItem

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Awal, Mohammad

Diary #: 070

Date: 06-Jun-2012

Wednesday

Labor									
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute	
Contractor: AMERICAN BRIDGE/FLUOR, A JV									
Ironworker	APP	DEVAN MURPHY	8.00	0.00	0.00	8.00		<input type="checkbox"/>	
Ironworker	APP	Alex Blanco	8.00	0.00	0.00	8.00		<input type="checkbox"/>	
Ironworker	FOR	RORY HOGAN	8.00	0.00	0.00	8.00		<input type="checkbox"/>	