

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 2:55 AM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 785 Const Calendar Day: 2 Date: 06-Jun-2012 Wednesday

Inspector Name: Wilcox, Jason Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 06:30 am 07:00 pm Break: 00:30 Over Time: 04:00

Federal ID:

Location:

Reviewer: Jefferson, Paul

Approved Date:

Status: Submit

**04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge****Weather****Temperature** 7 AM 50 - 60 12 PM 60 - 70 4PM 60 - 70**Precipitation** **Condition** ClearWorking Day ☒ If no, explain:**Diary:**

Dispute

**General Comments**

Clear and mild

- Site visit to observe the unloading of the last Hinge KW Falsework component. The last bottom tub was unloaded this morning and once complete, the workers split up, some staying on the ground to prepare for erection and others on top sorting out the bearing plates and shims for erection.

- Diary work

- 0930 hrs overtime meeting

- Today is Michael Cheng's last day and he is compiling all of the information he has worked on over his internship.

- Review Submittal 2679: CCO 245 – Hinge KW Steel Ballast: Plate and corbel Shop Fabrication Drawings.

- Site visit at the end of the day. The ironworkers assembled one of the wings to one of the center beams of the KW falsework. They are going to continue assembling the rest of the week.

- Site visit to the East End welding. I did not go inside the OBG, but was on site if needed.

I accrued 4 hours of overtime covering the Contractor's hours today. They are working 12 hour shifts now until further notice.

**CCO-216 Bid Item: 001 0-hrm-ELS.216 Hinge K Milestone Issues**

AMERICAN BRIDGE/FLUOR, A JV

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Operator	APP	SCOTT ROSS	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	JAMES MIRANDA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	MICHAEL DRAPER	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	RYAN NASH	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	FOR	JAMES BENNINGHOVE	0.00	0.00	0.00	0.00		<input type="checkbox"/>

