

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 12:01 AM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 570 Const Calendar Day: 3 Date: 07-Jun-2012 Thursday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 07:30 pm Break: 00:30 Over Time: 04:00

Federal ID:

Location:

Reviewer: Schmitt, Alex Approved Date: Status: Submit

**04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge****Weather**

Temperature	7 AM	12 PM	4 PM
Precipitation			Condition

Working Day ☐ If no, explain:**Diary:**

Dispute

**Suspender Ropes Activities**

ABF crews came to the site at 6:50 AM. Crews had to work on the North main span suspender ropes erection . They started at 7:00 AM.

Obra & Rigoverto had to work on the W line rigging materials to the site . Roger , Carlos , & Jeffery , had to work on the catwalk erecting the suspender ropes . Froylan & Jose had to work on the catwalk openings .

( Downhill suspender rope for cable band # 50 was erected yesterday by other crews ) . Crews started on uphill suspender rope for cable band # 50 .

Catwalk crews had to lower the rope , ground crews had to hook the 1st cable to the rope , catwalk crews had to lift the cable , & sent it back to the ground . Ground crews had to hook it to the winch & hook the 2nd cable & pull it back to the ground , & hook the uphill suspender .

Crews started at 7:30 AM. They had difficulty with one of the winches at 8:00 AM. They were done at 9:00 AM. They started to pull the uphill suspender at 9:05 AM. Top crews had to adjust the red lines on the rope outward , & center the cable on the top of the cable band. Crews were done at 11:00 AM.

After that , crews had to disassemble the roller frame , mobilize , set their equipments , & tools on the next location on cable band # 52 . They were done at 1:25 PM. Following the same procedures as previous suspender ropes . Crews started on the downhill suspender rope for cable band # 52 at 1:30 PM. They were done at 3:15 PM. They started on uphill suspender rope at 3:20 PM. Crews were done at 6:10 PM.

Then , crews had to mobilize & set on cable band # 54 . Crews were done at 6:50 PM. They had to wrap up their tools & equipments. Crews left at 7:00 PM.

Froylan & Jose came to the site at 11:00 AM. Crews had to work on the catwalk at cable band # 50 & 52 openings after suspender work is completed . They had to cut to size new wire mesh , over lap with the existing wire mesh , tie , & cover the area with nylon screen mech under the wire mech . Crews had to bring materials to the site , their tools & equipments.

They started at cable band # 50 at 1:30 PM. Crews were done at 4:00 PM. They started on cable band # 52 at 6:30 PM. They were done at 6:50 PM. Crews had to wrap up their tools & equipments . They left at 7:00 PM.

**04-0120F4 Bid Item: 067 C-PWS-TCB.067 Tension Cable Band Bolt**

AMERICAN BRIDGE/FLUOR, A JV

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
-------	-------	------	--------	--------	--------	-------	---------	---------

Contractor: AMERICAN BRIDGE/FLUOR, A JV



ddrRptbyBidItem

## Daily Diary Report by Bid Item

**Job Name:** 04-0120F4    **Inspector Name** Daouk, Sami    **Diary #:** 570    **Date:** 07-Jun-2012    **Thursday**

Semi-Skilled Laborer	JNM	JOSE PRADO	4.00	4.00	0.00	8.00	<input type="checkbox"/>
Semi-Skilled Laborer	JNM	FROYLAN RUIZ-AYALA	4.00	4.00	0.00	8.00	<input type="checkbox"/>
Ironworker	JNM	ROGELIO RUIZ	8.00	4.00	0.00	12.00	<input type="checkbox"/>
Ironworker	JNM	RIGOVERTO GARCIA	8.00	4.00	0.00	12.00	<input type="checkbox"/>
Ironworker	FOR	OBRA PAULK	8.00	4.00	0.00	12.00	<input type="checkbox"/>
Ironworker	JNM	JEFFERY STEWART	8.00	4.00	0.00	12.00	<input type="checkbox"/>
Ironworker	JNM	CARLOS BUSTAMANTE	8.00	4.00	0.00	12.00	<input type="checkbox"/>
<b>Equipment</b>							<b>Rental Company</b>
<b>Equipment ID</b>	<b>Description</b>		<b>RT Hrs</b>	<b>OT Hrs</b>	<b>ST Hrs</b>	<b>IT Hrs</b>	<b>Remarks</b>
<b>Contractor:</b>	AMERICAN BRIDGE/FLUOR, A JV						<b>Dispute</b>
002321	Equipment, Crane, 90 Ton Rough Terrain						No
			0.00	0.00	0.00	0.00	<input type="checkbox"/>