

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 2:55 AM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 786 Const Calendar Day: 3 Date: 07-Jun-2012 Thursday

Inspector Name: Wilcox, Jason Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 06:30 am 07:00 pm Break: 00:30 Over Time: 04:00

Federal ID:

Location:

Reviewer: Jefferson, Paul

Approved Date:

Status: Submit

**04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge****Weather****Temperature** 7 AM 50 - 60 12 PM 60 - 70 4PM 60 - 70**Precipitation** **Condition** ClearWorking Day ☒ If no, explain:**Diary:**

Dispute

**General Comments**

Clear and mild

- Site visit this morning. Assembly of the first "Tub" continues today. Yesterday they were able to attach the first "Wing" to the first "Bottom" section. Today they are attaching the second "Wing" to the same "Bottom" section.

- 0800 hrs SAS Safety Meeting

- Diary work

- I was informed by April Smith that Submittal 2620R01 was not responded to and is late. I handled the response to this submittal throughout the day today.

- Workers are installing the anchor bolts and threaded rods into the YBITS and W2 ends of the Hinge KW Falsework.

- Received and reviewed Extra Work Bills for CCO 235.

I accrued 4 hours of overtime covering the Contractor's hours today. They are working 12 hour shifts now until further notice.

**CCO-216 Bid Item: 001 0-hrm-ELS.216 Hinge K Milestone Issues**

AMERICAN BRIDGE/FLUOR, A JV

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Operator	APP	SCOTT ROSS	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	JAMES MIRANDA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	MICHAEL DRAPER	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	RYAN NASH	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	FOR	JAMES BENNINGHOVE	0.00	0.00	0.00	0.00		<input type="checkbox"/>

