

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 7:23 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 148 Const Calendar Day: 4 Date: 08-Jun-2012 Friday
Inspector Name: Feather, Bernard Title: Transportation Engineer

Inspection Type:

Shift Hours: Break: Over Time:

Federal ID:

Location:

Reviewer: Shedd, Bill Approved Date: 20-Nov-14 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM 12 PM 4PM

Precipitation Condition Clear, sunny, warm, light wind

Working Day ☒ If no, explain:**Diary:**

Dispute

Vacation Time Taken

Vacation time off. FW Spencer modified the PS-3 at the base of W-2 per the response to RFI 2650R00.

CCO-187 Bid Item: 001 0-MSI-EFA.187 MEP/Structural Interferences

F.W. SPENCER AND SON, INC

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: F.W. SPENCER AND SON, INC								
Welder	JNM	DAMIAN LLANOS	6.00	0.00	0.00	6.00		<input type="checkbox"/>
Plumber/Pipefitter	JNM	NARCISO BIAGI	6.00	0.00	0.00	6.00		<input type="checkbox"/>
Plumber/Pipefitter	JNM	DAVID LAW	1.00	0.00	0.00	1.00		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
Contractor: F.W. SPENCER AND SON, INC								
s/n LA1955	WELDING MACHINE	0.00	0.00	0.00	0.00	No		<input type="checkbox"/>

Diary:

Dispute

MEP CCO Work 001 0-MSI-EFA.187

Dave Law informed me of this work on June 4, 2012, but I was not present to observe it because of vacation time off. After I observed the finished work during the week of June 11, 2012 and after discussions with the foreman David Law, I determined the time and material claimed on the extra work bill were valid.

The FWS crew spent 6 hours completing the installation of plate steel bases and tube steel pedestals for raising the PS-3 pipe supports for the 12" CCSF Water Main at the base of W2W per direction given in the response to RFI 2650.

