

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 2:54 AM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 788 Const Calendar Day: 5 Date: 09-Jun-2012 Saturday

Inspector Name: Wilcox, Jason Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 am 03:30 pm Break: 00:30 Over Time: 08:00

Federal ID:

Location:

Reviewer: Jefferson, Paul

Approved Date:

Status: Submit

**04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge****Weather****Temperature** 7 AM 50 - 60 12 PM 60 - 70 4PM 60 - 70**Precipitation** **Condition** ClearWorking Day ☒ If no, explain:**Diary:**

Dispute

**General Comments**

Clear and mild

☐

- Site visit this morning. Workers are continuing to drill holes in the bottom flanges of the two North Bearing Beams on both the YBITS and W2 structures for the Hinge KW Falsework.

- Welding continues at the East end at both the E-Line and W-Line Deck Drop-In pieces. Danny Reyes and Brian Frye are the CWI's on site and their diaries will have details on progress and exact location of welding operations. Workers at these two locations are as follows: E-Line – Richard Garcia, Steve Davis, Eddie Brown, and Khit Lunechaney. On the W-Line – Mike Jimenez and Rick Clayborn.

- By the end of the day the workers were able to install the other two Bearing Beams on both the YBITS and W2 structures, as well as one Carriers Beam on the North end.

I accrued 8 hours of overtime covering the Contractor's hours on this Saturday.

**CCO-216 Bid Item: 001 0-hrm-ELS.216 Hinge K Milestone Issues**

AMERICAN BRIDGE/FLUOR, A JV

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Operator	APP	SCOTT ROSS	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	JAMES MIRANDA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	MICHAEL DRAPER	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	RYAN NASH	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	FOR	JAMES BENNINGHOVE	0.00	0.00	0.00	0.00		<input type="checkbox"/>

