

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 10:14 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 125 Const Calendar Day: 6 Date: 10-Jun-2012 Sunday

Inspector Name: Altamirano, Victor Title: Transportation Engineer

Inspection Type:

Shift Hours: Break: Over Time:

Federal ID:

Location:

Reviewer: Schmitt, Alex Approved Date: Status: Submit

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather****Temperature** 7 AM 50 - 60 12 PM 50 - 60 4PM 50 - 60**Precipitation** **Condition**Working Day ☒ If no, explain:**Diary:**

Dispute

Cable BandInspector: Victor Altamirano
Date: Sunday - June 10, 2012
SWING-OUT PREPERATION☐

Summary of field work:

(1) Tony Costa's crews were installing bracing on the swing-out frames on the south side between PP 104 and PP 106.

(2) Matt Holt's crews were bolt tensioning the suspender brackets at PP 106 to secure the swing-out frame connection. These guys completed tensioning the suspender bracket at about 10:30am.

(3) Other crews were erecting the battery frame used to install suspenders and installing it to the South Main span on the high line. Then workers moved it uphill towards the tower.

(4) The welder Rick sparks was doing some welding on the swing-out frame adjacent to suspender bracket at PP 104.

(5) No work observed on the North Main span for swing-out frames given that swing-out frames are currently near the warehouse being worked on. About 6 welders are welding pieces of the swing-out frame.

Office Work:

(1) Worked on diaries.

Dave Meche (S.I.) and Ankur (ABF engineers) were present.

Workers Hours - 8 hours overtime total. Pedro Garcia (Laborer) also worked today.

My work hours - 8 hours overtime total.

04-0120F4 Bid Item: 067 C-PWS-CEQ.067 Install Compaction Equipment

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Semi-Skilled Laborer	JNM	CARLOS GARCIA	0.00	0.00	0.00	0.00		<input type="checkbox"/>



Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name Altamirano, Victor Diary #: 125 Date: 10-Jun-2012 Sunday

Ironworker	FOR	AARON KENT	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Ironworker	APP	AUGIE SOLIS	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Semi-Skilled Laborer	JNM	FROYLAN RUIZ-AYALA	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Ironworker	APP	ETHAN KENT	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Ironworker	FOR	ERIC SPARKS	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Ironworker	APP	JONATHON BISKNER	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Operator	JNM	HOWARD SCHROYER	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Operator	OTH	WILLIAM ALGER	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Ironworker	FOR	MATTHEW HOLT	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Ironworker	APP	LONNY CANDELARIA	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Ironworker	APP	PABLO RAMIREZ	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Ironworker	FOR	ANTHONY COSTA	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Ironworker	JNM	STANLEY DALIE	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Ironworker	APP	JACOB MECHE	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Semi-Skilled Laborer	FOR	GUILLERMO LIMON	0.00	0.00	0.00	0.00	<input type="checkbox"/>