

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 12:00 AM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 574 Const Calendar Day: 7 Date: 11-Jun-2012 Monday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Schmitt, Alex

Approved Date:

Status: Submit

**04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge****Weather**

Temperature	7 AM	12 PM	4 PM
Precipitation			Condition

Working Day ☐ If no, explain:**Diary:**

Dispute

**Suspender Ropes Activities**

ABF crews came to the site after the safety meeting at 7:15 AM. Crews had to work on the swing out frame, work on the preparations for the suspender ropes installations. They started at 7:20 AM.

Anthony, Augie, Barry, Casey, Jacob, & Jonathon had to work on the swing out frame on the South main span. Bill had to operate the 90 tons Grove crane.

Crews had to install 2 rings to protect cable bands # 104 & 106, install 2 U brackets on the cable, set the main bracket on the U bracket at cable band # 106, set the secondary bracket on the main bracket, run 0.075 meter high tension rod in the secondary bracket & secure them with pins. They started at 7:30 AM. Crews were done at 11:00 AM. Crews had to remove the assembled brackets to modify them. They were done at 12:00 PM.

In the afternoon, crews had to work on various activities on the South main span. Crews had to run the permanent hand rails 22 mm. ropes. Crews had to wrap the cables with vinyl wraps to protect the cable. They started at 12:45 PM. Crews had to hook the cables to the spreader beam & use the winch to pull it toward the tower. They started to pull at 2:30 PM. Crews were done at 4:45 PM. They had to wrap up their tools & equipments. Crews left at 5:00 PM.

Eric had to work on the South swing out frame. He had to weld the stiffener plates, splice plates, & spacer plates. He had to prepare his tools, equipments, & reroute the power line. He started at 7:30 AM.

Eric had to clean, grind, & heat the welding areas. He had to work on the float. He was done at 7:00 PM. He had to wrap up his tools & equipments. He left at 7:15 PM.

Jose, Rick, & Carlos had to built 2 working platforms on the E line to work on the suspender ropes installations. Crews had to bring materials to the site, assemble the platforms, & set them in place. They started at 10:30 AM. Crews were done at 1:00 PM.

**04-0120F4 Bid Item: 067 C-SUS-BGS.067 Attach BG Lifts to Suspenders**

AMERICAN BRIDGE/FLUOR, A JV

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Semi-Skilled Laborer	FOR	RIGOBERTO CAMPOS	2.00	0.00	0.00	2.00		<input type="checkbox"/>
Semi-Skilled Laborer	FOR	JOSE AVILA	2.00	0.00	0.00	2.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	CARLOS MONTEJANO	2.00	0.00	0.00	2.00		<input type="checkbox"/>
Ironworker	FOR	ERIC SPARKS	8.00	2.00	2.50	12.50		<input type="checkbox"/>
Operator	OTH	WILLIAM ALGER	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	JONATHON BISKNER	8.00	2.00	0.00	10.00		<input type="checkbox"/>



## Daily Diary Report by Bid Item

**Job Name:** 04-0120F4    **Inspector Name** Daouk, Sami    **Diary #:** 574    **Date:** 11-Jun-2012    **Monday**

Ironworker	APP	JACOB MECHE	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	JNM	CASEY LUX	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	JNM	BARRY ROTHMAN	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	APP	AUGIE SOLIS	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	FOR	ANTHONY COSTA	8.00	2.00	0.00	10.00	<input type="checkbox"/>
<b>Equipment</b>							<b>Rental Company</b>
<b>Equipment ID</b>	<b>Description</b>		<b>RT Hrs</b>	<b>OT Hrs</b>	<b>ST Hrs</b>	<b>IT Hrs</b>	<b>Remarks</b>
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV							<b>Dispute</b>
2321	Equipment, Crane, 90 Ton Rough Terrain						No
			8.00	0.00	0.00	0.00	<input type="checkbox"/>