

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 10:15 PM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 119 Const Calendar Day: 8 Date: 12-Jun-2012 Tuesday

Inspector Name: Altamirano, Victor Title: Transportation Engineer

Inspection Type:

Shift Hours: Break: Over Time:

Federal ID:

Location:

Reviewer: Schmitt, Alex Approved Date: Status: Submit

**04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge****Weather****Temperature** 7 AM 50 - 60 12 PM 50 - 60 4PM 50 - 60**Precipitation** **Condition**Working Day ☒ If no, explain:**Diary:**

Dispute

**Swing Out Activities**

Tuesday Field Operations:

(1) Workers anchoring the catwalk for swing-out on the North Main span. Workers were also moving equipment aside to make space for other work on the E-Line deck.

(2) Workers are torquing the temporary bolts on the friction brackets on the South Side span (SSS) on the downhill suspender at PP 18E. This is the same suspender that the sockets were installed in the suspender bracket. Another worker is tensioning the friction bracket bolts on the uphill suspender at PP 18E. Neoprene was installed today around the downhill suspender adjacent to the top flange of the suspender bracket at PP 18 on the SSS. Workers completed torquing the friction brackets on the uphill suspender to about 2000 ft-lb.

(3) Crews are grinding smooth holes in the temporary blue upper and lower beams near PP 18E. These blue beams were on the OBG Deck during the grinding operation.

Office work:

(1) Reviewed my email correspondence.

(2) Worked on my diary.

Workers Hours: 10 hours total including 2 hours overtime.

My work hours: 12 hours total including 4 hours overtime.

**04-0120F4 Bid Item: 067 C-PWS-HDR.067 Install Hand Rope**

AMERICAN BRIDGE/FLUOR, A JV

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	FOR	AARON KENT	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	RENE MULATO	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	MATTHEW COCHRAN	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	FOR	MATTHEW HOLT	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	LONNY CANDELARIA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	PATRICK OLEARY	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	HENRY HERNANDEZ	0.00	0.00	0.00	0.00		<input type="checkbox"/>



## Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name Altamirano, Victor Diary #: 119 Date: 12-Jun-2012 Tuesday

Ironworker	JNM	JOSE ALFARO	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Ironworker	JNM	CARLOS BUSTAMANTE	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Ironworker	JNM	ROGELIO RUIZ	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Ironworker	JNM	RIGOVERTO GARCIA	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Ironworker	APP	MARIO MARQUEZ	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Ironworker	APP	JOSHUA CRUZ	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Ironworker	JNM	JEFFERY STEWART	0.00	0.00	0.00	0.00	<input type="checkbox"/>