

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 12:00 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 575 Const Calendar Day: 8 Date: 12-Jun-2012 Tuesday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 03:30 pm Break: 00:30 Over Time:

Federal ID:

Location:

Reviewer: Schmitt, Alex

Approved Date:

Status: Submit

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature	7 AM	12 PM	4 PM
Precipitation			Condition

Working Day ☐ If no, explain:**Diary:**

Dispute

Swing Out Activities

ABF crews came to the site at 6:50 AM. Crews had to work on the North & South main spans . They started at 7:00 AM.

Anthony , Augie , Barry , Casey , Jacob , & Jonathon had to work on the South main span . James S , James W , Joshua , & Morris had to work on the North main span . Bill had to operate the 90 tons Grove crane on the E & W lines .

South main span swing out crews had to unload the barge . Crews had to fly the remaining frames , friction brackets & the accessories for the suspender ropes installations & set them on the W line . They started at 7:10 AM. Crews were done at 9:30 AM.

Crews came to the site at 12:40 PM. They had to work on the hand rail ropes for both North & South cables . Crews had to bring materials to the site , wrap the cable with vinyl wrap to protect the cable on the South main span & use the winch to pull the cable West toward the toward . Prepare the wraps , & the cable for the North main span . They started at 12:50 PM. Crews were done at 4:50 PM. They left at 5:00 PM.

North main span swing out crews were idled in the morning . Crews had to wait for materials to be delivered to the site to started working on the North swing out frame . Crews left to work on the barge at 9:15 AM. to work on the truss at cable band # 104 .

They returned to the site at 12:30 PM. Mathew & Carl joined them at 1:00 PM. The West truss for swing out frame was flown from the barge at 12:40 PM. Crews had to set at PP # 104 , adjust the truss , drive drift pins to align the holes , install , snug , & tension the bolts . They started at 1:00 PM. Crews were done at 3:00 PM. They had to wrap up their tools & equipments . Crews left at 3:10 PM.

Obra , Carlos , Jeffery , Mario , Roger , & Rigoverta had to work on the North catwalk . Crews had to make final check on the catwalk carry cables . They started at 7:10 AM. Crews were done at 8:30 AM.

After that , crews had to remove the guy wires from the North & South catwalks . They started at 9:00 AM. Crews were done at 10:00 AM.

Then , crews had to work on the friction bracket for cable band # 70 suspender ropes on the South main span . They had to wait for the materials to be delivered to the site , prepare their tools , equipments , & mobilize 2 man lifts to the site . They were done at 10:30 AM.

Theodore had to bring materials to the site , operate the caterpillar forklift & work with the crews on the friction bracket .

Crews started on the downhill rope . They had to hook the brackets to the forklift , adjust the brackets , align with the red lines on the suspender ropes , install , & snug the bolts . They started at 10:40 AM. Crews were done at 12:10 PM.



Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name** Daouk, Sami **Diary #:** 575 **Date:** 12-Jun-2012 **Tuesday**

In the afternoon, crews had to disassemble the friction bracket & set them on the uphill suspender rope , flip the bolts outward , install , snug the bolts , & install the connector brackets . They started at 12:55 PM. Crews were done at 1:30 PM. They started on the downhill brackets at 1:35 PM. Crews were done at 2:30 PM.

After that , crews had to mobilize , & work on the suspender ropes for cable band # 82 . Following the same procedures as previous friction brackets . Crews had completed friction bracket installation on the upper suspender rope for Cable bands # 82 . Crews left at 5:00 PM.

Eric , Jose , & Paul had to work on the South swing out frame . Crews had to weld the spacer plates , stiffener plates , & the accessory plates . They had to prepare their tools , & equipments . Crews started at 8:00 AM. They were done at 6:50 PM. Crews had to wrap up their tools & equipments. They left at 7:00 PM.

I left the field at 2:30 PM. Loraine & Victor had to cover all the activities for the rest of the day .

04-0120F4 Bid Item: 067 C-SUS-BGS.067 Attach BG Lifts to Suspenders

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	FOR	ERIC SPARKS	8.00	2.00	2.50	12.50		<input type="checkbox"/>
Ironworker	APP	AUGIE SOLIS	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	BARRY ROTHMAN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	CASEY LUX	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	JACOB MECHE	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	JONATHON BISKNER	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	JAMES STURGEON	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	JAMES WILKERSON	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	JOSHUA JACKS	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	MORRIS ROBERSON	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	FOR	ANTHONY COSTA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Operator	OTH	THEODORE ROHR	4.00	2.00	0.00	6.00		<input type="checkbox"/>
Ironworker	JNM	CARL LYNN	3.00	0.00	0.00	3.00		<input type="checkbox"/>
Ironworker	APP	JOSE TORRES	0.00	2.00	2.00	4.00		<input type="checkbox"/>
Ironworker	APP	PAUL FAMBRINI	8.00	2.00	2.00	12.00		<input type="checkbox"/>
Ironworker	JNM	CARLOS BUSTAMANTE	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	JEFFERY STEWART	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	MARIO MARQUEZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	OBRA PAULK	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	RIGOVERTO GARCIA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	ROGELIO RUIZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	MATTHEW CHAMBERLAIN	3.00	0.00	0.00	3.00		<input type="checkbox"/>
Operator	OTH	WILLIAM ALGER	8.00	2.00	0.00	10.00		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
002363	Equipment, Crane, 20 Ton	4.00	2.00	0.00	0.00	No		<input type="checkbox"/>
2321	Equipment, Crane, 90 Ton Rough Terrain	8.00	2.00	0.00	0.00	No		<input type="checkbox"/>
2243	WELDING EQUIPMENT	8.00	2.00	0.00	0.00	No		<input type="checkbox"/>