

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 12:31 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 326 Const Calendar Day: 8 Date: 12-Jun-2012 Tuesday

Inspector Name: Iranmanesh, Abbas Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 am 07:30 pm Break: 00:30 Over Time: 04:00

Federal ID:

Location:

Reviewer: Granados, Roman Approved Date: Status: Submit

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather****Temperature** 7 AM 50 - 60 12 PM 4PM 60 - 70**Precipitation** None **Condition** SunnyWorking Day ☒ If no, explain:**Diary:**

Dispute

Work description.

Diary June 12, 2012

The ABF crew had the following activities at the yard Pier7:

- 1- The crew completed one of the frames of the swing away set up for the North main cable, based on the submittal ABF-SUB-2675R00, at 10:00A.M. , and the frame and four of the related bracings were transferred to the job site at 11:00A.M. by barge.
- 2- The crew continued on completing the other frame and preparing the necessary number of the shim plates by cutting the required plate size and drilling holes at the specified locations.
- 3- The crew continued on fabricating the remaining bracing system.

The Crews involved in the activity:

- Richard Chouinard (8hrs+4hrs OT)
- Robert Martel (8hrs+4hrs OT)
- Jason Collins (8hrs+4hrs OT)
- Jeremy Dolman (8hrs+4hrs OT)
- Zachariah Macdonald (8hrs+4hrs OT)
- Todd Jackson (8hrs+4hrs OT)
- Chau Tran (3.5hrs+4hrs OT)
- Roby Smith (4hrs OT)
- Kevin Kananen (8hrs+4hrs OT)
- Kevin Karber (8hrs+2hrs OT)
- Luis Plancarte (8hrs+2hrs OT)
- John Cagnon (Op.) (8hrs+4hrs OT)
- Mathew Chamberlain (4hrs)
- Jeremy Hodges (4hrs)
- Carl Lynn (4hrs)

NOTE: 1.5hrs OT

04-0120F4 Bid Item: 067 C-SUS-BGS.067 Attach BG Lifts to Suspenders

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	CSRL LYNN	4.00	0.00	0.00	4.00		<input type="checkbox"/>



Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name Iranmanesh, Abbas Diary #: 326 Date: 12-Jun-2012 Tuesday

Ironworker	JNM	JEREMY HODGE	4.00	0.00	0.00	4.00	<input type="checkbox"/>
Ironworker	FOR	MATTHEW CHAMBERLAIN	4.00	0.00	0.00	4.00	<input type="checkbox"/>
Operator	JNM	JOHN GAGNON	8.00	4.00	0.00	12.00	<input type="checkbox"/>
Ironworker	APP	LUIS PLANCARTE	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	FOR	KEVIN KARBER	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	JNM	KEVIN KANANEN	8.00	4.00	0.00	12.00	<input type="checkbox"/>
		ROBY SMITH	0.00	4.00	0.00	4.00	<input type="checkbox"/>
		CHAU TRAN	3.50	4.00	0.00	7.50	<input type="checkbox"/>
Ironworker	APP	TODD JACKSON	8.00	4.00	0.00	12.00	<input type="checkbox"/>
Ironworker	JNM	Zach MacDonald	8.00	4.00	0.00	12.00	<input type="checkbox"/>
Ironworker	APP	JEREMY DOLMAN	8.00	4.00	0.00	12.00	<input type="checkbox"/>
Ironworker	JNM	JASON COLLINS	8.00	4.00	0.00	12.00	<input type="checkbox"/>
Ironworker	JNM	ROBERT MARTELL	8.00	4.00	0.00	12.00	<input type="checkbox"/>
Ironworker	JNM	RICHARD CHOUINARD	8.00	4.00	0.00	12.00	<input type="checkbox"/>