

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 5:50 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 304 Const Calendar Day: 9

Date: 13-Jun-2012 Wednesday

Inspector Name: Bradd, David

Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 am 05:30 pm Break: Over Time: 02:00

Federal ID:

Location:

Reviewer: Wilcox, Jason

Approved Date: 22-Jan-13 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM 12 PM 4PM

Precipitation Condition

Working Day ☒ If no, explain:**Diary:**

Dispute

Work description.

The contractor worked on the Hinge K formwork today.

☐**CCO-208 Bid Item: 001 0-HKC-000.208 Hinge K Coordination**

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	FOR	MATTHEW HOLT	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Operator	APP	SCOTT ROSS	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	RYAN NASH	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	Tony Miranda	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Operator	APP	Vernon Hubert	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	MICHAEL DRAPER	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	JONATHAN CANITES	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	JAMES BENNINGHOVE	8.00	2.00	0.00	10.00		<input type="checkbox"/>

Diary:

Dispute

General Comments 001 0-HKC-000.208

The contractor worked on fabricating the center tub of the Westbound Hinge K form work .

☐

The contractor also worked on setting up the jacking system to move the west tub of the Hinge K form work to its final location. The contractor left the west tub of the form work down approximately 1 foot from its final location yesterday.

Once the jacking system was set up, the contractor moved the west tub of the Hinge K form work to its final location.

The contractor intends to pick the center tub and place it in its final location tomorrow morning.

