

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 12:00 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 576 Const Calendar Day: 9 Date: 13-Jun-2012 Wednesday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 07:30 pm Break: 00:30 Over Time: 04:00

Federal ID:

Location:

Reviewer: Schmitt, Alex

Approved Date:

Status: Submit

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature	7 AM	12 PM	4 PM
Precipitation			Condition

Working Day ☐ If no, explain:**Diary:**

Dispute

Suspender Ropes Activities

ABF crews , to the site at 6:50 AM. Crews had to work on the South main span suspender ropes , & work on the catwalk various activities . They started at 7:00 AM.

Obra , Carlos , Jeffery , Mario , Rigovert , & Roger had to work on the friction brackets for suspender ropes for cable bands # 90 , 94 , 78 , 74 , & 66 .

They started on the downhill rope . Crews had to hook the brackets to the crane , set them at the required elevations , adjust , align with the red lines on the ropes , install , & snug the bolts. They started at 7:10 AM. Crews were done at 8:05 AM. They started on the uphill rope at 8:10 AM. Crews were done at 9:20 AM.

After that , crews had to mobilize the crane to work on the suspender ropes for cable band # 90 . Following the same procedures as previous friction brackets . They started on the down hill rope at 9:45 AM. Crews were done on the uphill rope at 11:45 AM.

In the afternoon , crews had to mobilize the crane , their tools , & equipments to work on the suspender ropes for cable band # 78 , 74 , & 66 They started on the downhill suspender rope for cable band # 78 at 12:40 PM. Crews were done on the uphill suspender rope for cable band # 66 at 4:45 PM. Crews had to wrap up their tools & equipments. They left at 5:00 PM.

Theodore had to work with the crews from 7:00 AM. To 8:15 AM. He was called to work on the side span to the end of the shift . Jeffery had to operate the 20 ton Grove crane to the end of the shift . He started at 8:20 AM.

Tony , Augie , Barry , Casey , Jacob , & Jonathon had to work on the South cat walk . Crews had to wrap the remaining section of the hand rail ropes with vinyl wraps . They started at 7:10 AM. Crews were done at 9:00 AM.

After that , crews had to lower the spreader beam from the West to the East , mobilize the crane , hook the spreader beam to a second beam on the crane & pull it out of the site , disconnect the pulleys for the high cable , lower & set the cables on the catwalk . They started at 9:30 AM. Crews were done at 12:00 PM.

In the afternoon , crews had to disassemble the top frame & kickers . They were done at 3:00 PM. Anthony & Jacob had to work on the swing out frame . Crews had to erect the cross bracing on the top of the frame .

Bill lifted the 1st bracing at 3:30 PM. Crews had to set it in place , install & snug the bolts . He flew the 2nd section at 4:00 PM. Crews had to set it in place mark the holes , fly it , set on the deck , & drill the holes . Fly it again , & install the 2 temporary bolts . The L bracing has to be welded . Crews were done at 4:50 PM.

Casey , Augie , Barry , & Jonathon had to work on the North main span . Crews had to work on the hand rail ropes . They had to wrap the South side rope with vinyl wraps , hook it to the spreader beam .



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Daouk, Sami

Diary #: 576

Date: 13-Jun-2012 **Wednesday**

They started at 3:30 PM. Crews were done at 4:40 PM. All crews had to wrap up their tools & equipments. They left at 5:00 PM.

Matt , Pablo , & Stanley came to the site at 12:40 PM. Crews had to tension the bolts on the friction brackets at cable band # 70 . Crews had to prepare their tools & equipments , reroute the air & power lines for the Enerpac high torque machine , air & power guns . They were done at 3:00 PM.

Pablo & Stantey started to tension the bolts on the upper rope using the Enerpac high torque machine at 3:30 PM. Crews had to mark 2/3 turn & tension the bolts & they had to use the air & power guns . Crews were done on the the suspender ropes at 4:50 PM. They had to wrap up their tools & equipments. Crews left at 5:00 PM

Eric , Jose , Paul , & Todd had to work on the swing out frame . Earl joined them at 3:00 PM. Eric left at 2:00 PM.

Crews had to weld the splice plates , stiffeners , & spacer plates . Crews had to prepare their tools & equipments . Clean & heat the welding areas . They were done at 7:45 AM. Eric & Todd had to weld on the floats . They started at to weld at 7:50 AM. Eric was done at 1:50 PM.

Todd was done on the South swing frame at 4:15 PM. He had to mobilize his tools , equipment , reroute the power lines to the Norh swing frame . the West truss at PP # 104 .

Todd had to weld the West side of the frame to the temporary top plate on the suspender bracket . He had to clean , heat the welding area , & weld . He was done at 6:50 PM.

Earl had to weld the top bracing on the South swing out frame . He had to prepare his tools , equipments . He started to weld at 4:35 PM. He was done at 6:50 PM.

Crews had to wrap up their tools & equipments . Earl , Todd , & Jose left at 7:00 PM.

Froylan & Jose had to work on the South main span catwalk . Crews had to work on house keeping . They started at 7:15 AM. Crews were done at 3:00 PM.

After that , crews had to close the gaps after removing the high cable frame & kickers . Crews had to cut to size the wire mesh , overlap it with the existing wire mesh , & tie them together . They started at 3:20 PM. Crews were done at 4:30 PM.

In the afternoon , I had to meet with Brian Maroni & Tony Anziano regarding T1 pile investigations . In Burma office & I had to attend the staff meeting from 2:00 PM. to 3:00 PM.

In the office I had to work on last week CCO paper work for the cable swing out & daily reports . I was done at 6:30 PM.

04-0120F4 Bid Item: 067 C-SUS-BGS.067 Attach BG Lifts to Suspenders
AMERICAN BRIDGE/FLUOR, A JV
Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	MARIO MARQUEZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	AUGIE SOLIS	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	BARRY ROTHMAN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	CASEY LUX	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	JACOB MECHE	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	JONATHON BISKNER	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Operator	OTH	WILLIAM ALGER	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Operator	OTH	THEODORE ROHR	1.00	0.00	0.00	1.00		<input type="checkbox"/>
Ironworker	FOR	ERIC SPARKS	6.00	0.00	0.00	6.00		<input type="checkbox"/>
Ironworker	APP	JOSE TORRES	8.00	2.00	2.00	12.00		<input type="checkbox"/>
Ironworker	APP	PAUL FAMBRINI	8.00	2.00	2.00	12.00		<input type="checkbox"/>
Ironworker	FOR	ANTHONY COSTA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	JEFFERY STEWART	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Operator	JNM	JEFFREY SCOTT	7.00	2.00	0.00	9.00		<input type="checkbox"/>
Ironworker	FOR	OBRA PAULK	8.00	2.00	0.00	10.00		<input type="checkbox"/>



Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name** Daouk, Sami **Diary #:** 576 **Date:** 13-Jun-2012 **Wednesday**

Ironworker	JNM	RIGOVERTO GARCIA	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	JNM	ROGELIO RUIZ	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	FOR	MATTHEW HOLT	3.00	2.00	0.00	5.00	<input type="checkbox"/>
Ironworker	APP	PABLO RAMIREZ	3.00	2.00	0.00	5.00	<input type="checkbox"/>
Ironworker	JNM	STANLEY DALIE	3.00	2.00	0.00	5.00	<input type="checkbox"/>
Semi-Skilled Laborer	JNM	FROYLAN RUIZ-AYALA	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Semi-Skilled Laborer	JNM	JOSE PRADO	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	FOR	EARL CLAYBORN	0.00	2.00	2.00	4.00	<input type="checkbox"/>
Ironworker	APP	TODD JACKSON	8.00	2.00	2.00	12.00	<input type="checkbox"/>
Ironworker	JNM	CARLOS BUSTAMANTE	8.00	2.00	0.00	10.00	<input type="checkbox"/>

Equipment

Rental Company

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV							
2128	MANBASKET					No	<input type="checkbox"/>
		3.00	2.00	0.00	0.00		
2128	MANBASKET					No	<input type="checkbox"/>
		8.00	2.00	0.00	0.00		
002128	MANBASKET					No	<input type="checkbox"/>
		8.00	2.00	0.00	0.00		
002363	Equipment, Crane, 20 Ton					No	<input type="checkbox"/>
		8.00	2.00	0.00	0.00		
2321	Equipment, Crane, 90 Ton Rough Terrain					No	<input type="checkbox"/>
		8.00	2.00	0.00	0.00		
2243	WELDING EQUIPMENT					No	<input type="checkbox"/>
		8.00	2.00	0.00	0.00		