

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 10:14 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 129 Const Calendar Day: 10 Date: 14-Jun-2012 Thursday

Inspector Name: Altamirano, Victor Title: Transportation Engineer

Inspection Type:

Shift Hours: Break: Over Time:

Federal ID:

Location:

Reviewer: Schmitt, Alex Approved Date: Status: Submit

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather****Temperature** 7 AM 50 - 60 12 PM 50 - 60 4PM 50 - 60**Precipitation** **Condition**Working Day ☒ If no, explain:**Diary:**

Dispute

Cable Band

Field Operation (Thursday):

(1) Handrope was hauled about halfway up the North Main span. Handrope was covered with Vinylflow material to protect it from getting damaged during hauling.

(2) Workers installed and tensioned friction brackets bolts at several panel points throughout the bridge including but not limited to PP 10E, 14E & PP 30.

(3) Crews are grinding smooth holes in the temporary blue upper and lower beams. These blue beams were on the OBG Deck during the grinding operation. A worker is grinding and drilling holes into temporary plates that are expected to be used for the blue temporary beams. By 2pm, No friction brackets were installed on PP 16, 20, 24, 28, 34, 36, 38 and 40 on the E-line.

(4) After 3:30pm, workers continued installing cable grab plate adjacent to CB 106E, tensioning and torquing friction bracket bolts. Workers installed and tensioned bolts at PP 38, PP 86 and PP 90 on the friction brackets.

(5) Observed paint damage on the suspender socket. Scissor manlift was rubbing against some of the sockets while the friction brackets were working on the manlift. We informed the paint inspectors and ABF of our concern.

Office Work:

(1) Reviewed my email correspondence.

(2) Worked on my diary.

Equipment:

(a) Crane TH560B

(b) Crane 412-10-3006

(c) Manlift 477254

(d) WN9X85



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Altamirano, Victor

Diary #: 129

Date: 14-Jun-2012 Thursday

Workers hours: 10 hours total including 2 hours overtime.

My work hours: 12 hours total including 4 hours overtime.

04-0120F4 Bid Item: 067 C-PWS-CEQ.067 Install Compaction Equipment

AMERICAN BRIDGE/FLUOR, A JV

Labor

| Trade | Class | Name | RT Hrs | OT Hrs | DT Hrs | Total | Remarks | Dispute |
|--|-------|--------------------|--------|--------|--------|-------|---------|--------------------------|
| Contractor: AMERICAN BRIDGE/FLUOR, A JV | | | | | | | | |
| Semi-Skilled Laborer | JNM | CARLOS GARCIA | 0.00 | 0.00 | 0.00 | 0.00 | | <input type="checkbox"/> |
| Ironworker | FOR | AARON KENT | 0.00 | 0.00 | 0.00 | 0.00 | | <input type="checkbox"/> |
| Ironworker | APP | AUGIE SOLIS | 0.00 | 0.00 | 0.00 | 0.00 | | <input type="checkbox"/> |
| Semi-Skilled Laborer | JNM | FROYLAN RUIZ-AYALA | 0.00 | 0.00 | 0.00 | 0.00 | | <input type="checkbox"/> |
| Ironworker | APP | ETHAN KENT | 0.00 | 0.00 | 0.00 | 0.00 | | <input type="checkbox"/> |
| Ironworker | FOR | ERIC SPARKS | 0.00 | 0.00 | 0.00 | 0.00 | | <input type="checkbox"/> |
| Ironworker | APP | JONATHON BISKNER | 0.00 | 0.00 | 0.00 | 0.00 | | <input type="checkbox"/> |
| Operator | JNM | HOWARD SCHROYER | 0.00 | 0.00 | 0.00 | 0.00 | | <input type="checkbox"/> |
| Operator | OTH | WILLIAM ALGER | 0.00 | 0.00 | 0.00 | 0.00 | | <input type="checkbox"/> |
| Ironworker | FOR | MATTHEW HOLT | 0.00 | 0.00 | 0.00 | 0.00 | | <input type="checkbox"/> |
| Ironworker | APP | LONNY CANDELARIA | 0.00 | 0.00 | 0.00 | 0.00 | | <input type="checkbox"/> |
| Ironworker | APP | PABLO RAMIREZ | 0.00 | 0.00 | 0.00 | 0.00 | | <input type="checkbox"/> |
| Ironworker | FOR | ANTHONY COSTA | 0.00 | 0.00 | 0.00 | 0.00 | | <input type="checkbox"/> |
| Ironworker | JNM | STANLEY DALIE | 0.00 | 0.00 | 0.00 | 0.00 | | <input type="checkbox"/> |
| Ironworker | APP | JACOB MECHE | 0.00 | 0.00 | 0.00 | 0.00 | | <input type="checkbox"/> |
| Semi-Skilled Laborer | FOR | GUILLERMO LIMON | 0.00 | 0.00 | 0.00 | 0.00 | | <input type="checkbox"/> |