

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 5:20 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 134 Const Calendar Day: 10 Date: 14-Jun-2012 Thursday

Inspector Name: Awal, Mohammad Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Woods, Mark

Approved Date: 28-Sep-12 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather****Temperature** 7 AM 50 - 60 12 PM 50 - 60 4PM 50 - 60**Precipitation****Condition** RainWorking Day ☒ If no, explain:**Diary:**

Dispute

Tower Activities

Welding: (QA: William Cifford)

Welding ESW weld "E" face A at Y=4000mm.

Excavating weld "F" face A at Y=1680mm.

Excavating weld "F" face A at Y=3440mm.

Excavating weld "J" face B at Y=3960mm.

Excavating weld "J" face B at Y=4470mm.

Excavating weld "R" face A at Y=520mm.

.

Details of ESW welding operation are available in QA Report.

04-0120F4 Bid Item: 053 T-L01-SPD.053 Tower Lift 01 Shear Plates and Diaphragms

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Welder	APP	Kenneth Chappell	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Welder	APP	Reggie Humphry	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Welder	JNM	Luo HUA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Welder	JNM	HAN YU	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	WAI KIT LAI	8.00	2.00	0.00	10.00		<input type="checkbox"/>

