

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 10:14 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 130 Const Calendar Day: 11 Date: 15-Jun-2012 Friday
Inspector Name: Altamirano, Victor Title: Transportation Engineer

Inspection Type:

Shift Hours: Break: Over Time:

Federal ID:

Location:

Reviewer: Schmitt, Alex Approved Date: Status: Submit

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM 50 - 60 12 PM 50 - 60 4PM 50 - 60

Precipitation Condition

Working Day ☒ If no, explain:**Diary:**

Dispute

Cable Band

Friday - Field Operations:

(1) Crews are re-tensioning the cable band bolts per new CT requirement to have cable band bolts tensioned to a pressure of 19343psi. Laraine Woo (CT) is overseeing the work.

Office work: Worked on my diary.

Workers hours: 10 hours total including 2 hours OT.

My work hours: 11 hours including 3 hours overtime.

Suspender Ropes Activities

(1) Workers installed and tensioned friction brackets bolts at several panel points throughout the bridge including but not limited PP 38E and PP 40E. Workers are also torque friction bracket bolts to a pressure of about 6000psi. They torque brackets at PP 22E.

(2) Crews are grinding smooth holes in the temporary blue upper and lower beams. These blue beams were on the OBG Deck during the grinding operation. A worker is grinding and drilling holes into temporary plates that are expected to be used for the blue temporary beams.

04-0120F4 Bid Item: 067 C-PWS-CEQ.067 Install Compaction Equipment

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Semi-Skilled Laborer	JNM	CARLOS GARCIA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	FOR	AARON KENT	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	AUGIE SOLIS	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	FROYLAN RUIZ-AYALA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	ETHAN KENT	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	FOR	ERIC SPARKS	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	JONATHON BISKNER	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Operator	JNM	HOWARD SCHROYER	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Operator	OTH	WILLIAM ALGER	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	FOR	MATTHEW HOLT	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	LONNY CANDELARIA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	PABLO RAMIREZ	0.00	0.00	0.00	0.00		<input type="checkbox"/>



Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name** Altamirano, Victor **Diary #:** 130 **Date:** 15-Jun-2012 **Friday**

Ironworker	FOR	ANTHONY COSTA	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Ironworker	JNM	STANLEY DALIE	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Ironworker	APP	JACOB MECHE	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Semi-Skilled Laborer	FOR	GUILLERMO LIMON	0.00	0.00	0.00	0.00	<input type="checkbox"/>