

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 12:31 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 329 Const Calendar Day: 11 Date: 15-Jun-2012 Friday
Inspector Name: Iranmanesh, Abbas Title: Transportation Engineer
Inspection Type: Intermittent
Shift Hours: 07:00 am 03:30 pm Break: 00:30 Over Time:
Federal ID:
Location:
Reviewer: Granados, Roman Approved Date: Status: Submit

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 50 - 60 12 PM 4PM 60 - 70
Precipitation None Condition Sunny

Working Day ☒ If no, explain:**Diary:**

Dispute

Work description.

Diary June 15, 2012

☐

The ABF crew had the following activities at the yard Pier7:

- 1- The ABF crew continued fabrication of the pulling cable band for the swing away set up, it is expected the work to be completed on Tuesday June 19,2012.
- 2- The crew completed grinding edges of the OBG E-Line end piece in order to be installed after compacting the South Main cable at the East end. The crew started grinding edges of the OBG W-Line end piece.

The Crews involved in the activities:

- Jason Collins (5hrs)
- Chau Tran (8hrs)
- Roby Smith (8hrs)
- Kevin Kananen (8hrs)
- Jeremy Hodges (8hrs)

Grinding:

- John Filstrup (8hrs)
- Arthur Duran (8hrs)
- Jim Osburn (8hrs)
- Will Smith (8hrs)

04-0120F4 Bid Item: 067 C-SUS-BGS.067 Attach BG Lifts to Suspenders

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	JIMMY OSBURN	8.00	0.00	0.00	8.00		<input type="checkbox"/>
		ARTHUR DURAN	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	JOHN FILSTRUP	8.00	0.00	0.00	8.00		<input type="checkbox"/>
		WILL SMITH	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	JEREMY HODGE	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	KEVIN KANANEN	8.00	0.00	0.00	8.00		<input type="checkbox"/>
		ROBY SMITH	8.00	0.00	0.00	8.00		<input type="checkbox"/>



Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name** Iranmanesh, Abbas **Diary #:** 329 **Date:** 15-Jun-2012 **Friday**

Ironworker	JNM	CHAU TRAN	8.00	0.00	0.00	8.00	<input type="checkbox"/>
		JASON COLLINS	5.00	0.00	0.00	5.00	<input type="checkbox"/>