

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 5:21 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 131 Const Calendar Day: 14 Date: 18-Jun-2012 Monday

Inspector Name: Awal, Mohammad Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Woods, Mark Approved Date: 28-Sep-12 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather****Temperature** 7 AM 50 - 60 12 PM 50 - 60 4PM 50 - 60**Precipitation** **Condition** RainWorking Day ☒ If no, explain:**Diary:**

Dispute

Tower Activities

Welding: (QA: William Cifford)

Excavating ESW weld "T" face A at Y= 8190mm

Welding ESW weld "E" face A at Y= 400mm

Details of ESW welding operation are available in QA Report.

Painting (QA: Charlie Stewart & Jim Lumpley)

Working on paint repair of the Tower Heads at pier 7.

Details of painting operation are available in QA report.

04-0120F4 Bid Item: 053 T-L01-SPD.053 Tower Lift 01 Shear Plates and Diaphragms

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Welder	APP	Kenneth Chappell	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Welder	APP	Reggie Humphry	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Welder	JNM	Luo HUA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Welder	JNM	HAN YU	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	WAI KIT LAI	8.00	2.00	0.00	10.00		<input type="checkbox"/>

04-0120F4 Bid Item: 078 T-L04-ESW.078 Tower Lift 04 External Paint Tower SW

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Painter	JNM	Javier Alcala	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Painter	JNM	Brandon Gaya	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Painter	JNM	Manuel Berrios	8.00	0.00	0.00	8.00		<input type="checkbox"/>



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Awal, Mohammad

Diary #: 131

Date: 18-Jun-2012 **Monday**

Painter	JNM	Mike Gaya	8.00	0.00	0.00	8.00	<input type="checkbox"/>
---------	-----	-----------	------	------	------	------	--------------------------