

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 11:59 PM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 580 Const Calendar Day: 14 Date: 18-Jun-2012 Monday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 06:30 pm Break: 00:30 Over Time: 03:00

Federal ID:

Location:

Reviewer: Schmitt, Alex

Approved Date:

Status: Submit

**04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge****Weather**

Temperature	7 AM	12 PM	4 PM
Precipitation			Condition

Working Day ☐ If no, explain:**Diary:**

Dispute

**Suspender Ropes Activities**

ABF crews came to the site after their safety meeting at 7:15 AM. Crews had to work on the friction brackets on the North main span , work on the North cable swing out frame , work on the South catwalk , & work on the compactor on the South side . They started at 7:20 AM.

Obra , Carlos , Jeffery , Rigovertto , & Roger had to work on the friction brackets on the North main span . Crews had to work on the suspender ropes for cable band # 66 . Crews had to prepare their tools , equipments , reroute the air line . They were done at 7:30 AM.

Crews had to take the twist out of the ropes , hook the brackets to the crane , adjust the brackets , align the center of the brackets with the red lines on the ropes , install , snug , tension , & install the connector plates . They started on the uphill rope at 7:30 AM. Crews were done on the downhill rope at 8:50 AM.

After that , crews had to mobilize their tools , equipments , man lifts , & the Grove crane to work on the suspender ropes for cable band # 70 .

Following the same procedures as previous ropes . They started on the cable band # 70 at 9:00 AM. Crews were done at 10:30 AM.

They started on the suspender ropes for cable band # 74 at 10:35 AM. Crews were done at 11:50 AM.

They started on the suspender ropes for cable band # 78 at 11:55 AM. Crews were done at 1:50 PM

They started on the suspender ropes for cable band # 82 at 1:55 PM. Crews were done at 3:35 PM.

They started on the suspender ropes for cable band # 86 at 3:40 PM. Crews were done at 4:55 PM. Crews had to wrap up . They left at 5:00 PM.

Anthony , Augie , Barry , Casey , & Jacob had to work on the swing out frame for the frame for the North cable . Crews had to erect the working platforms on the East & West trusses , & erect the top bracing .

They started on the West platform at 7:30 AM. Crews were done at 8:00 AM. They started on the East platform at 8:05 AM. Crews were done at 8:35 AM.

After that , crews had to erect the top bracing . They started at 9:05 AM. Crews had to secure the top L bracing with bridge clamps . They were done at 10:00 AM.

Then , crews had to mobilize their tools , equipments & the Grove crane to the South side to set the compaction machine on the South main span cable .

Crews had to disassemble the compactor , fly the sections , set them on the cable , secure , assemble the compactor . & install the 4 working platforms on the sides of the compactor . They started at 10:30 AM. Crews were done at 3:30 PM.

In addition to that , crews had to work on the South catwalk . They had to install cross beam at the beginning of the catwalk , ran 2 cables & connect them to carry the catwalk . They started at 3:40 PM. Crews were done at 4 :45 PM. Crews had to wrap up their tools & equipments. They left at 5:00 PM.



## Daily Diary Report by Bid Item

**Job Name:** 04-0120F4

**Inspector Name** Daouk, Sami

**Diary #:** 580

**Date:** 18-Jun-2012 **Monday**

Eric came to the site at 10:20 AM. He had to work on the North swing out frame . Eric had to weld the top bracing . He had to prepare his tools , equipments , reroute the power line . He was done at 11:00 AM. He started to weld at 11:10 AM. Eric had to clean , grind , & heat he welding areas . He was done at 1:30 PM. Eric had to wrap up his tools & equipments . He left at 1:45 PM.

William had to operate the 90 ton Grove crane. He had to work with the erection crews . Scott had to work with the friction bracket installations crews . He left at 12:00 PM. Vernon had to work with the friction bracket installation crews to the end of the shift . He started at 12:30 PM.

In the office . I had to work on my report , print the reports for CCO # 247 for the swing out frames erections & welding . I was done at 5:40 PM.

In Burma office I had to work with Roman on CCO # 247 . I was done at 6:30 PM.

**04-0120F4      Bid Item: 067      C-SUA-TSR.067      Install Tower Suspender Ropes**
**AMERICAN BRIDGE/FLUOR, A JV**
**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Operator	APP	Vernon Hubert	3.00	2.00	0.00	5.00		<input type="checkbox"/>
Operator	OTH	WILLIAM ALGER	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Operator	APP	SCOTT ROSS	5.00	0.00	0.00	5.00		<input type="checkbox"/>
Ironworker	FOR	ERIC SPARKS	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Ironworker	APP	JACOB MECHE	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	CASEY LUX	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	BARRY ROTHMAN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	AUGIE SOLIS	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	ANTHONY COSTA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	ROGELIO RUIZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	RIGOVERTO GARCIA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	OBRA PAULK	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	JEFFERY STEWART	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	CARLOS BUSTAMANTE	8.00	2.00	0.00	10.00		<input type="checkbox"/>

**Equipment**

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
002128	MANBASKET	8.00	2.00	0.00	0.00		No	<input type="checkbox"/>
002127	MANBASKET	8.00	2.00	0.00	0.00		No	<input type="checkbox"/>
000425	MANBASKET	8.00	2.00	0.00	0.00		No	<input type="checkbox"/>
000007	GENERATOR, 20-24KW DSL	8.00	4.00	0.00	0.00		No	<input type="checkbox"/>
002363	Equipment, Crane, 20 Ton	8.00	2.00	0.00	0.00		No	<input type="checkbox"/>
2321	Equipment, Crane, 90 Ton Rough Terrain	8.00	2.00	0.00	0.00		No	<input type="checkbox"/>