

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 12:31 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 331 Const Calendar Day: 15 Date: 19-Jun-2012 Tuesday

Inspector Name: Iranmanesh, Abbas Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Granados, Roman Approved Date: Status: Submit

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM 50 - 60 12 PM 4PM 60 - 70

Precipitation None Condition Sunny

Working Day ☒ If no, explain:**Diary:**

Dispute

Work description.

Diary June 19, 2012

The ABF crew had the following activities at the yard Pier7:

- 1- The ABF crew completed fabrication of the pulling cable bands for the swing away set up.
- 2- The crew continued grinding edges of the OBG W-Line end piece in order to be installed after compaction of the North Main cable at the SAS East end.
- 3- The end plates holding the traveler rail for the E-line SAS East end piece were not aligned, the end plates were cut and welding of these plates (Three of them) were completed, the weld quality was checked by METS.

The Crews involved in the activities:

- Jason Collins (8hrs+2hrs OT)
- Chau Tran (8hrs+2hrs OT)
- Roby Smith (8hrs+2hrs OT)
- Kevin Kananen (8hrs+2hrs OT)
- Jeremy Hodge (8hrs+2hrs OT)
- John Gagnon (Op.) (8hrs)

Grinding:

- John Filstrup (4hrs)
- Arthur Duran (8hrs)
- Will Smith (8hrs)

04-0120F4 Bid Item: 067 C-SUS-BGS.067 Attach BG Lifts to Suspenders

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Operator	JNM	JOHN GAGNON	8.00	0.00	0.00	8.00		<input type="checkbox"/>
		ARTHUR DURAN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	JOHN FILSTRUP	4.00	0.00	0.00	4.00		<input type="checkbox"/>
		WILL SMITH	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	JEREMY HODGE	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	KEVIN KANANEN	8.00	2.00	0.00	10.00		<input type="checkbox"/>



Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name** Iranmanesh, Abbas **Diary #:** 331 **Date:** 19-Jun-2012 **Tuesday**

Ironworker	JNM	ROBY SMITH	8.00	2.00	0.00	10.00	<input type="checkbox"/>
		CHAU TRAN	8.00	2.00	0.00	10.00	<input type="checkbox"/>
		JASON COLLINS	8.00	2.00	0.00	10.00	<input type="checkbox"/>