

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 3:27 AM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 079 Const Calendar Day: 15 Date: 19-Jun-2012 Tuesday

Inspector Name: Wolcott, Brian Title:

Inspection Type: Intermittent

Shift Hours: 06:00 am 05:30 pm Break: 00:15 Over Time: 02:00

Federal ID:

Location:

Reviewer: Schram, Darryl Approved Date: Status: Submit

**04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge****Weather****Temperature** 7 AM 50 - 60 12 PM 60 - 70 4PM 60 - 70**Precipitation** **Condition** ClearWorking Day ☒ If no, explain:**Diary:**

Dispute

**General Comments**

From 0600-0845, I performed general SAS office duties. From 0845-0930, I met with Chris Knoche, Alex McDonald, Oliver Kanner, and Bill O'Sullivan in the field at the W2 slope in regard to the scope of work changes proposed to the slope stability improvements. From 0930-1030, I performed a weekly SWPPP inspection with Oliver Kanner. Refer to Attachment H for details on the inspection. From 1030-1300, I performed general SAS office duties. From 1300-1600, I assisted Loraine on cable band inspection keeping track of the North Main Span work. Foreman Sturgeon and 4 laborers worked in my presence. I watched the work at Cable Band 50, 52, and 54. Loraine watched 56 and 58 thereafter. From 1600-1730, I worked on SAS field office work.

