

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 12:30 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 332 Const Calendar Day: 16 Date: 20-Jun-2012 Wednesday

Inspector Name: Iranmanesh, Abbas Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Granados, Roman Approved Date: Status: Submit

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather****Temperature** 7 AM 50 - 60 12 PM 4PM 60 - 70**Precipitation** None **Condition** SunnyWorking Day ☒ If no, explain:**Diary:**

Dispute

Work description.

Diary June 20, 2012

The ABF crew had the following activities at the yard Pier7:

- 1- The ABF crew completed fabrication of some steel shim plates for the North main cable swing out.
- 2- The crew completed grinding edges of the OBG W-Line end piece in order to be installed after compaction of the North Main cable at the SAS East end. The crew taped the grinded edges with tapes to prevent rusting until the welding the piece to the OBG.
- 3- The crew started working on the removal beam assembly based on the drawing sheet # FW662-03EM which still is not available in the PMIV system..

NOTE: ABF crew activity related to transferring the OBG E-Line SAS end piece to the barge should be covered by Caltrans OBG personnel.

The Crews involved in the activities:

- Kevin Kananen (8hrs+2hrs OT)
- Chau Tran (8hrs+2hrs OT)
- Roby Smith (8hrs+2hrs OT)
- Jeremy Hodge (8hrs+2hrs OT)
- John Gagnon (Op.) (8hrs)

Grinding:

- Arthur Duran (8hrs)
- Will Smith (8hrs)

The crew who worked on transferring E-line SAS East end OBG piece to the barge (8hrs)

- James sturgeon
- James Wilkerson
- Morris Roberson
- Jashua Jacks
- Robert Martell
- Bill Alger (Op.)2hrs)
- Ryan Oku (Op.)
- Jeff Scott (Op.)



Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name Iranmanesh, Abbas Diary #: 332 Date: 20-Jun-2012 Wednesday

Kevin Alger (Op.)

04-0120F4 Bid Item: 067 C-SUS-BGS.067 Attach BG Lifts to Suspenders

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	Jacob Stafford	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Operator	JNM	JOHN GAGNON	8.00	0.00	0.00	8.00		<input type="checkbox"/>
		ARTHUR DURAN	8.00	0.00	0.00	8.00		<input type="checkbox"/>
		WILL SMITH	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	JEREMY HODGE	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	KEVIN KANANEN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
		ROBY SMITH	8.00	2.00	0.00	10.00		<input type="checkbox"/>
		CHAU TRAN	8.00	2.00	0.00	10.00		<input type="checkbox"/>