

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 12:19 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 637 Const Calendar Day: 18 Date: 22-Jun-2012 Friday
Inspector Name: Feather, Bernard Title: Transportation Engineer
Inspection Type: Intermittent
Shift Hours: 08:00 am 05:00 pm Break: 01:00 Over Time:
Federal ID:
Location:
Reviewer: Shedd, Bill Approved Date: Status: Submit

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
Precipitation Condition Not recorded

Working Day ☒ If no, explain:**Diary:**

Dispute

General Comments

MEP CCO meeting 0900-1000. Track progress of FWS mechanical piping installation. Observe grouting of ATT fibre optics diagonal bore at the base of W2E. Misc MEP paperwork and write diaries.



04-0120F4 Bid Item: 117 0-FO7-000.117 Project Wide Fiber Optic Cable (72-FO Indoor/Outdoor)
AMERICAN BRIDGE/FLUOR, A JV

Diary:

Dispute

Electrical Field work 117 0-FO7-000.117

At 1350, I arrived at the W2E base to observe the grouting of the diagonal bore from the W2E base to the ATT junction box to the south at the bottom of the slope. This bore was drilled for the conduits for the ATT fibre optics line.



Derrick Godinino and Rex Van Dyke, Rockin Ready Concrete Pumping Services, were on site to perform the work. They had already inserted tremi tubes 100' down hole. At 1400, the first concrete truck arrived and started pumping the grout at 1408. The trucks had no COCs nor paperwork.

At 1420, they had pumped 9 yards of grout from the first truck. A second truck arrived at 1410, and began pumping at 1433, pumping another 9 yards. The third truck arrived at 1450, with approximately 2 yards and started pumping at 1455, finishing at 1458 after 2 yards were pumped. Approximately 2 yards of the remaining grout was poured around the top of the grouted borehole.

A total of approximately 20 yards of grout were used.

I left the area at 1515.

04-0120F4 Bid Item: 125 0-000-000.125 DOMESTIC WATER (2 1/2 NPS)
F.W. SPENCER AND SON, INC

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: F.W. SPENCER AND SON, INC								
Welder	JNM	DAMIAN LLANOS	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Plumber/Pipefitter	JNM	NARCISO BIAGI	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Plumber/Pipefitter	JNM	DAVID LAW	8.00	0.00	0.00	8.00		<input type="checkbox"/>



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Feather, Bernard

Diary #: 637

Date: 22-Jun-2012

Friday

Diary:

Dispute

Mechaincial Piping Installation 125 0-000-000.125

The FWS crew spent the shift welding utility outlets on spools of 2 1/2" DW and 4" CA air line to be installed behind the IB barrier of the WB bridge to the east of PP 81.

