

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 11:58 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 585 Const Calendar Day: 19 Date: 23-Jun-2012 Saturday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 03:30 pm Break: 00:30 Over Time: 08:00

Federal ID:

Location:

Reviewer: Schmitt, Alex

Approved Date:

Status: Submit

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature	7 AM	12 PM	4 PM
Precipitation			Condition

Working Day ☐ If no, explain:**Diary:**

Dispute

Cable Band

ABF crews came to the site at 6:50 AM. Crews had to work on the North main span . They had to disassemble & pull out of the site the compactor , disassemble & fly out of the site the working platform . They started at 7:00 AM.

Obra , Carlos , Jeffery , Rigovertto , & Roger had to work on the North cable compactor & platform. Crews had to disassemble the compactor & pulled out of the site .

Crews had to remove the pin , hook the compactor to the crane , fly , & set it on the W line , re-assemble , set it on the cradle & pull it out of the site . They started at 7:15 AM. Crews were done at 8:45 AM.

After that , crews had to work on the working platform . They had to remove the hand rails , pull the safety lines out , block the access on the deck to the platform . They were done at 9:15 AM. Crews had to remove the North side hand rails . They started at 9:25 AM. Crews were done at 10:00 AM.

Then , crews had to cut the platform to sections , hook it the crane , & pull it our of the site . They started on the 1st section at 10:20 AM. Crews were done at 11:00 AM. They started on the 2nd section at 11:05 AM. Crews were done at 11:2 PM. They started on the 3rd section at 12:40 PM. crews were done at 2:20 PM.

Vernon had to set the sections on the W line . Scott had to pull them & set them next to the Favco crane. To be flown & set on the barge .

Finally , crews had to work on house keeping . They were done at 2:50 PM. Crews left at 3:00 PM.

Gary , Hayes , Jose , & Stanley had to work on the South side . Crews had to work on the hand rails , house keeping , & prepare for drop in plate to be erected on Monday . Crews started at 7:10 AM. They were done at 10:00 AM.

After that , crews had to mobilize their tools & equipments to work on the friction brackets on the side span . Crews had to reroute the air & power lines . They were done at 11:00 AM.

Gary & Stanley had to work on the friction brackets at PP # 30 . Jose & Steve had to work on the friction brackets at PP # 26 . Crews had to install , snug , & tension the bolts . They started at 11:10 AM. Crews were done at 2:30 PM. They had to wrap up their tools & equipments. they left at 3:00 PM.

Guillermo , Jesus , & Jose had to work on the North cable . Crews had to cover the cable with 6mm. plywood , & rubber . They started at 8:00 AM.

In addition to that , crews had to remove the light fixtures , power lines , work on house keeping on the working platform . They left at 10:30 AM.

04-0120F4 Bid Item: 067 C-PWS-SUC.067 Compact Suspension Cables

AMERICAN BRIDGE/FLUOR, A JV



ddrRptbyBidItem

Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name Daouk, Sami Diary #: 585 Date: 23-Jun-2012 Saturday

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Semi-Skilled Laborer	JNM	JOSE AVALOS	0.00	3.00	0.00	3.00		<input type="checkbox"/>
Semi-Skilled Laborer	APP	JESUS RUIZ	0.00	3.00	0.00	3.00		<input type="checkbox"/>
Semi-Skilled Laborer	FOR	GUILLERMO LIMON	0.00	3.00	0.00	3.00		<input type="checkbox"/>
Operator	APP	Vernon Hubert	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	ROGELIO RUIZ	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	RIGOVERTO GARCIA	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	FOR	OBRA PAULK	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	JEFFERY STEWART	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	CARLOS BUSTAMANTE	0.00	8.00	0.00	8.00		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
002127	MANBASKET						No	<input type="checkbox"/>
		0.00	0.00	0.00	0.00			
000007	GENERATOR, 20-24KW DSL						No	<input type="checkbox"/>
		0.00	0.00	0.00	0.00			
002363	Equipment, Crane, 20 Ton						No	<input type="checkbox"/>
		0.00	0.00	0.00	0.00			
2321	Equipment, Crane, 90 Ton Rough Terrain						No	<input type="checkbox"/>
		0.00	0.00	0.00	0.00			

04-0120F4 Bid Item: 067 C-SUA-TSR.067 Install Tower Suspender Ropes

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	PABLO RAMIREZ	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	FOR	MATTHEW HOLT	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	LONNY CANDELARIA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Operator	OTH	WILLIAM ALGER	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	JACOB MECHE	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	CASEY LUX	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	BARRY ROTHMAN	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	AUGIE SOLIS	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	FOR	ANTHONY COSTA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	ROGELIO RUIZ	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	RIGOVERTO GARCIA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	FOR	OBRA PAULK	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	JEFFERY STEWART	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	CARLOS BUSTAMANTE	0.00	0.00	0.00	0.00		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
2243	WELDING EQUIPMENT						No	<input type="checkbox"/>
		0.00	0.00	0.00	0.00			
002128	MANBASKET						No	<input type="checkbox"/>
		0.00	0.00	0.00	0.00			
002127	MANBASKET						No	<input type="checkbox"/>
		0.00	0.00	0.00	0.00			
002363	Equipment, Crane, 20 Ton						No	<input type="checkbox"/>
		0.00	0.00	0.00	0.00			



Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name** Daouk, Sami **Diary #:** 585 **Date:** 23-Jun-2012 **Saturday**

2321	Equipment, Crane, 90 Ton Rough Terrain					No	
		0.00	0.00	0.00	0.00		<input type="checkbox"/>