

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 10:13 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 133 Const Calendar Day: 21 Date: 25-Jun-2012 Monday

Inspector Name: Altamirano, Victor Title: Transportation Engineer

Inspection Type:

Shift Hours: Break: Over Time:

Federal ID:

Location:

Reviewer: Schmitt, Alex Approved Date: Status: Submit

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather****Temperature** 7 AM 50 - 60 12 PM 50 - 60 4PM 50 - 60**Precipitation** **Condition**Working Day ☒ If no, explain:**Diary:**

Dispute

Cable Band

Monday - Field Operations:

(1) Laraine and I were responsible for taking measurements of the cable bands from PP 44 to PP 48 on the main spans for cable band checklist. We did not get to start PP 44W and will take the cable band measurements tomorrow. All other cable bands were verified the panel points outlined above. I found the rotation on PP 44E on the downhill side to be out-of-tolerance by about -13mm. Informed Warren (CT) and he indicated I should inform ABF to make them aware of the cable band rotation centerline being out-of-tolerance.

(2) After we got done taking measurements of the cable bands I covered the work that Sami D. (CT) was overseeing. Gary Anderson's and Obrah Paulk crews were installing suspender sockets into the suspender bracket at PP 14E and PP 16E. Refer to Sami for the names of workers.

(3) Tony's crew were grinding smooth holes into the load transfer beams. Refer to Team OBG for the names of workers.

(4) Aaron's crew was trying to install the upper beam on to top of a suspender bracket. The upper beam was removed before the end of the shift.

Office Work:

(1) Working on my diaries throughout the morning and evening.

Workers Hours: 10 hours total including 2 hours overtime. Refer to Sami D. and / or Doug W. diaries for the workers names.

My work Hours: 12 hours total including 2 hours overtime.

Equipment ID #:

(a) Crane 412-10-3006

(b) Crane 002363

04-0120F4 Bid Item: 067 C-PWS-HDR.067 Install Hand Rope

AMERICAN BRIDGE/FLUOR, A JV



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Altamirano, Victor

Diary #: 133

Date: 25-Jun-2012

Monday
