

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 3:27 AM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 083 Const Calendar Day: 21 Date: 25-Jun-2012 Monday

Inspector Name: Wolcott, Brian Title:

Inspection Type: Continuous

Shift Hours: 06:30 am 04:30 pm Break: 00:15 Over Time:

Federal ID:

Location:

Reviewer: Schram, Darryl Approved Date: Status: Submit

**04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge****Weather****Temperature** 7 AM 50 - 60 12 PM 60 - 70 4PM 60 - 70**Precipitation** **Condition** ClearWorking Day ☒ If no, explain:**Diary:**

Dispute

**General Comments**

OC Jones began work grading and compacting the slope near W2. Foreman Joe, 1 laborer, and 1 operator worked from 0700-1630. A CAT 322 B with a non-standard grading arm was mobilized. Silt fence was replaced in kind according to the scope of work description given. From 1630-1730, I performed general SAS office duties.

