

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 7:35 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 090 Const Calendar Day: 22 Date: 26-Jun-2012 Tuesday

Inspector Name: Feather, Bernard Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 08:00 am 05:00 pm Break: 01:00 Over Time:

Federal ID:

Location:

Reviewer: Shedd, Bill Approved Date: 20-Nov-14 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM

12 PM

4PM

Precipitation

Condition Sunny, Warm

Working Day ☒ If no, explain:**Diary:**

Dispute

General Comments

Weekly MEP staff meeting 0900-1000. Track progress of FWS mechanical piping installation. Misc MEP paperwork and write diaries.

☐**04-0120F4 Bid Item: 123 0-000-000.123 CCSF WATER MAIN (12 NPS)**

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 125 0-000-000.125 DOMESTIC WATER (2 1/2 NPS)

F.W. SPENCER AND SON, INC

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: F.W. SPENCER AND SON, INC								
Welder	JNM	DAMIAN LLANOS	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Plumber/Pipefitter	JNM	NARCISO BIAGI	8.00	0.00	0.00	8.00		<input type="checkbox"/>

Diary:

Dispute

Mechanical Piping Installation 125 0-000-000.125

The FWS crew spent the shift installing sections of 2 1/2" DW piping from PP 116 to PP 118 along the south barrier of the WB bridge.

☐**CCO-187 Bid Item: 001 0-MSI-EFA.187 MEP/Structural Interferences**

F.W. SPENCER AND SON, INC

Diary:

Dispute

Material Inspection 001 0-MSI-EFA.187

The base plates for the PS-20 similars were delivered to the site from Maxx Metals with the appropriate COCs and mill certs. This material is for the PS-20 similars to support the carbon steel piping at the W2E and W2W bases which has the potential to sag due to the Victaulic fittings at those locations.

☐