

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 2:53 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 800 Const Calendar Day: 22 Date: 26-Jun-2012 Tuesday

Inspector Name: Wilcox, Jason Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 06:30 am 07:00 pm Break: 00:30 Over Time: 04:00

Federal ID:

Location:

Reviewer: Jefferson, Paul

Approved Date:

Status: Submit

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather****Temperature** 7 AM 50 - 60 12 PM 60 - 70 4PM 60 - 70**Precipitation** **Condition** Partly CloudWorking Day ☒ If no, explain:**Diary:**

Dispute

General Comments

Cloudy and mild

- Email review
- Discussion with Paul Jefferson about Conco blasting the East face of the YBITS at Hinge KW.
- Job site tour for Dina Noel (CTC)
- Review 30-day look ahead with Thanh Le.
- Site visit to observe blasting at Hinge KW. Conco workers are Don McDowell, Marcu McDowell, Rafael Gomez, Ed Wolf, and Andrew Pink).
- Diary work
- Site visit to observe welding going on at 13W splice and to check on the 12W Drop In Section that will be lifted tomorrow morning.

The contractor is working 12 hours today. I accrued 4 hours of overtime covering this shift.

CCO-216 Bid Item: 001 0-hrm-ELS.216 Hinge K Milestone Issues

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Operator	APP	SCOTT ROSS	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	JAMES MIRANDA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	MICHAEL DRAPER	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	RYAN NASH	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	FOR	JAMES BENNINGHOVE	0.00	0.00	0.00	0.00		<input type="checkbox"/>

